November 1, 2021 Mayor & City Council Members City of Waverly

EXECUTIVE SUMMARY OF THE 2020-21 PUBLIC WORKS DEPARTMENT ANNUAL REPORT

Highlights of the 2020-21 fiscal year for the Public Works Department are summarized for quick review. The following 10 divisions represent the Public Works Department's primary areas of responsibility. This executive summary is not meant to be inclusive of all activities, but rather a snapshot of the highlights over the past year. Detailed information is provided in the attached annual report.

Division 1 – Public Works Administration

Public Works Administration is responsible for coordinating and overseeing public improvement projects. Over the past year many projects were either under construction or in the study phase. (Cost includes employee charges to project.) Projects include:

<u>Projects</u>	<u>Initiated</u>	<u>Finalized</u>	Cost
20 th Street NW Recon. – Ph. 1 RR Crossing Impr.			
At 20 th St. NW & 5 th Ave. NW 2018	Jan. 2017	Oct. 2020	\$1,545,270
Airport Runway 29 Extension 2018	Aug. 2017	Jan. 2021	\$1,624,073
WPC Facility Improvements 2020	March 2018	not final	-
4 th St. SW & 10 th St. SW Improvements 2020	Aug. 2018	not final	-
20th Street NW Improvements 2020	June 2019	Oct. 2020	\$749,280
Business 218 North Resurfacing 2020	May 2019	Feb. 2021	\$851,882
Rolling Prairie Trail Extension 2021	March 2019	not final	-
Cedar River Park (Youth Ballfields)	Sept. 2019	not final	-
GIS Data Collection 2019	June 2019	Nov. 2020	\$211,564
Bituminous Seal Coat 2020	Jan. 2020	Aug. 2020	\$206,963
Downtown Alley Reconstruction 2020	March 2020	July 2020	\$49,769
Crack Cleaning & Filling 2020	March 2020	Sept. 2020	\$9,431
Asphalt Patching – Spring 2020	April 2020	June 2020	\$21,871
Old WPC Dome Demolition	April 2020	Dec. 2020	\$102,500
Traffic Study 2020	Sept. 2019	not final	-
Public Services – North Addition 2021	Dec. 2019	not final	-
1st Street NW Reconstruction 2021	July 2020	not final	-
Adams Parkway Bridge – Force Main	Aug. 2020	Dec. 2020	\$17,500
Inspection and Repair 2020			

Projects (Cont'd)	<u>Initiated</u>	<u>Finalized</u>	Cost
3 rd Street SE Bridge Removal 2021 Asphalt Patching – Fall 2020	July 2020 Sept. 2020	not final Nov. 2020	- \$25,852
Cedar Lane Reconstruction – Phase 2 2021 Culvert Replacements	Dec. 2020	not final	φ25,652
Cedar River Park - Phase 2 Ball Diamonds 2021	Jan. 2021	not final	-
Bituminous Seal Coat 2021 Eagle Ridge Drive & Cul-De-Sac Extension 2021		not final not final	
Crack Cleaning and Filling 2021 Asphalt Patching Spring 2021	April 2021 April 2021	Contractor a June 2021	no show \$21,103

Total value of work **finalized** between July 2020 thru June 2021

\$ 5,437,058

Subdivision w/ Public Infrastructure	Final Plat Approved	Public Improve. <u>Accepted</u>	<u>Lots</u>	Streets (Feet)
Whitetail Bluff (35 Lots & 1,821 LF Street)	July 20, 2020	not final	35	1,932
Eagle Ridge Drive & Cul-De-Sac Extension	Dec. 2020	not final	14	750
Total Completed for July 2020 thru June 2021			0	0
Newly Accepted Streets			=	0 mi

Public Works Administration is also responsible for coordinating and overseeing the general operations and budgets of 10 divisions. Division leaders are responsible for the daily operations and report to the Public Services Superintendent or the Director of Public Works. The 2019-20 actual and the 2020-21 budgeted division expenditures were:

	2019-20	2020-21	
Division	Actual	Budget	
Public Works Administration	\$ 282,762	\$ 357,306	
Engineering	266,560	260,663	
General Infrastructure Maintenance	351,460	420,305	
Equipment Services	343,033	343,071	
Street RUT	1,368,444	1,287,402	
Airport	\$ 82,766	\$ 79,954	
Water (Service, Misc., Int.)	2,112,841	2,045,075	
Water Pollution Control (Service, Misc., Int.)	1,131,126	1,193,508	
Sewer Line Maintenance	286,729	301,217	
Solid Waste	<u>1,501,269</u>	<u>1,596,590</u>	
	\$ 7,726,990	\$ 7,885,091	

Due to the complexity of City budgeting and financing, the above table is intended to only be a snapshot. The timing of various equipment purchases or projects absorbed into the annual operating budgets can distort year-to-year comparisons. Detailed information is available in the City's FY 2020-21 annual audit.

The increasing amount of public infrastructure has and will create maintenance challenges in coming years. The graph below shows how the total miles of streets, water mains and sanitary sewer mains have increased over the last 26 years. The maintenance needs of the new infrastructure will increase with age. To date the full-time staffing levels within these areas have remained unchanged for over three decades. A proactive equipment replacement schedule and technological advances are allowing the City to maintain excellent service. However, continued growth will inevitably require that additional staff is hired in order to maintain an acceptable and expected level of service to the community.



In an effort to increase public awareness a Public Works quarterly newsletter is mailed to every address within Waverly. The public response to the newsletter is very favorable. Articles highlight the services provided to the public and information on public works projects. Additionally, since January 2014 the Director of Public Works has joined the Mayor on KWAY Radio 99.3 every Monday morning the day of a council meeting. The Mayor highlights topic of interest on the Council's agenda the Director discusses active public works projects and current Public Services operations such as

leaf collection in the fall or special collection week in the spring. In March 2019 the radio updates by the Director were ended due to the COVID-19 pandemic.

Division 2 – Engineering Division

The Engineering Division continues to prepare plans and specifications for smaller scale projects. Inspection and administration of projects are performed on all sizes and types of work as the staffing schedule allows. The design or review of construction drawings are the responsibility of the City Engineer. Consultants continue to fulfill an important role and are utilized for large projects or to design work requiring specialized expertise.

Division 3 – General Infrastructure Maintenance

A primary responsibility of the General Infrastructure Maintenance Division is to finance and/or inspect the following infrastructure:

- Inspect and perform routine maintenance on the dam.
- > Inspect trail bridges every four years.
- Finance the USGS Cedar River Gage on Adams Parkway Bridge.
- Finance community-wide street lighting, entrance signs and traffic signals.

Additionally, the local property tax support of the Waverly Municipal Airport is shown as an expense and transfer of monies to the Airport Fund.

Division 4 – Equipment Services Division


This division is responsible for the routine maintenance and repairs of City vehicles. A five-year equipment replacement schedule forecast is maintained allowing for the timely and economical replacement of vehicles and major items of equipment.

Looking to the Future

Continuing education is important to staying knowledgeable on vehicle technology advances.

Division 5 - Street - RUT Division

The City owns 66.6 miles of roads, has 2.0 miles of joint jurisdiction (city/county roads) and there are 7.0 miles of state roads through Waverly. Of the 75.6 total miles, the City is responsible for maintaining 69.6 miles. In the fiscal year 2020-21 the City officially added 0.0 miles. However, in the fall of 2021 there will be 0.51 miles added. The number of miles of city, county and state roadways was recalculated in September 2006. In the coming years, as time permits, we hope to develop and maintain a detailed breakdown of the number of miles of arterial, collector and residential streets and alleys. The detail would also show the number of miles that are paved or unpaved and curbed or ditched.



The graph above illustrates the community's growth with new subdivisions increasing the average miles of streets per employee. While the new streets have a low initial maintenance cost, they do immediately impact street sweeping and snow removal efforts. In FY 2014-15 the Streets & Sanitation Foreman had his allocation of time revised from 50/50 to 70/30 to more accurately reflect where his time was spent. This resulted in an adjustment to the average miles of street maintained per full-time employee.

Again, this year the City contracted the seal coating of an estimated 110 blocks in an effort to cover the entire City every 7 years which is the average life of a seal coat. City crews continue to asphalt surface patch in advance of the seal coating.

Maintenance efforts are directed to asphalt patching, seal coating, street sweeping, sign maintenance, aggregate shoulder and alley maintenance, and painting pavement markings. During the winter months the department is primarily responsible for snow removal and helps the Division of Vegetation Management with tree trimming and removal of dead, dying or diseased trees from the public right-of-ways.

In March 2019, a new Division of Vegetation Management in the Leisure Services Department took over the maintenance of vegetation in roadsides, detention basins, open channel waterways, and trees with the right-of-way.

Work continues on defining and refining the Street Division's core services related to repairing and maintaining pavements, signage, pavement markings, aggregate shoulders and alleys. Additional core services include snow plowing, street sweeping and assisting the new Vegetation Management Division with tree removal and maintenance.

Division 6 – Water Division

The Water Division continues to monitor water quality and perform routine maintenance on valves, hydrants and water main leaks. The Water Division performed 1,565 lowa One-Call locates for water mains, sanitary sewer and storm sewers.

On average 1,053,075 gallons of water per day were pumped with 74% of it accounted for through customer billing or known uses like hydrant flushing. The remaining 26% is likely lost through leaks. A leak detection program has helped reduce the unaccounted water by identifying targeted repair work. Our goal is to have over 80% accountability for the water pumped into the water distribution system.

In the fall of 2020 the City completed the reconstruction 4th Street SW from near 2nd Avenue SW to 8th Avenue SW and the 20th Street NW RR – Xing project. These projects resulted in the addition of approximately 609 lineal feet of new water main.

January 2020 – Completed the 2020 Water Distribution Modeling and Evaluation by WHKS & Co.

Fall 2020 – Completing the GIS mapping of the water distribution system by Midland GIS.

Looking to the Future

December 2021 – Completion of the Public Services Center for Operations & Disaster Response – North Addition allows for the relocation of the Water and Line Maintenance Divisions.

Division 7 – Water Pollution Control

In March 2018 WHKS & Co. was hired to develop and design the wastewater treatment improvements as described in the Engineer's Report for Nutrient Reduction Strategy dated December 7, 2016. The recommended improvements in Alternative No. 2-Conversion to an EBNR A20 Process with Oxidation Ditches include the construction of an oxidation ditch system, main lift station improvements, primary clarifier improvements, demolition of trickling filter and RBCs, conversion of the intermediate clarifier to a fourth final clarifier, installation of a chemical feed system to supplement phosphorus removal, biosolids storage improvements, and associated site work.

➤ The schedule for the improvements described above is to complete construction by the end of 2022.


Division 8 – Storm & Sanitary Sewer Line Maintenance Division

This division continued to primarily maintain, clean and televise sanitary and storm sewer lines. Starting in March 2012 the Water Division started performing the utility locates. Additional work included catch basin and manhole repair, sewer taps, and the repair of sewer mains.

The updated Sanitary Sewer Capacity Analysis was completed in January 2020 and helps identify weaknesses within the existing system and the impact of future development on the system. The report determined that there are no "fatal flaws" within the existing system, but there are areas of concern identified for future upgrades.

January 2020 – Completed the 2020 Sanitary Collection System Modeling and Evaluation by WHKS & Co.

Fall 2020 – Complete GIS mapping of the sanitary sewer and storm sewer collection systems by Midland GIS.



- Improving upon the current 7-year inspection, cleaning and televising program. Core duties and responsibilities are being reassessed to achieve the preferred 4 to 5-year schedule. Manhole and storm intake fixture adjustments are now a core function of the Streets Division.
- Completion of the Public Services Center for Operations & Disaster Response final phase in December 2021 remains a top priority and allows for the relocation of the Water and Line Maintenance Divisions.

Division 9 - Solid Waste/Recycling Division

The yard waste and recycling programs remain very successful. Usage of the Yard Waste Site and Recycling Center is stable without significant changes in vehicle count or volume. The Recycling Center is open Monday-Friday from 7:00 a.m. – 5:30 p.m. and every Saturday from 8:00 a.m. – 4:00 p.m., except holidays.

In April of 2014 the City began commingled curbside collection of recyclables. The rapid increase in cost to dispose of the commingled recyclables is concerning. In March 2017 the cost was \$30 per ton and in by March 2019 the cost had risen to \$124 per ton. The cost to landfill solid waste is \$42.25 per ton.



- In the coming years, as the community continues to grow, the volume of commercial waste (dumpsters) may exceed the capacity of the existing resources. Options would include adding a commercial truck and additional personnel or allowing private haulers cover the additional accounts.
- The processing and accumulation of wood mulch remains a concern. The additional amount is likely the result from the removal of ash trees. Beginning in the summer of 2018 wood mulch delivery was made available to rural residents near Waverly in an effort to draw down the stockpile.

Division 10 – Waverly Municipal Airport


In November 2018 the Waverly Municipal Airport welcomed Waverly Air Services as the contract Airport Manager and Swieter Aircraft Services as the contract Fixed-Base Operator. The City entered into 5-year renewable contract for FBO and Airport Manager services.

The annual property tax support for the Airport continues to decrease and by the year 2021 the routine operations and maintenance of the facility is leveling off at a property tax rate of 2¢ as seen in the graph below. Major capital projects would continue to need the City's financial support.

Fall 2020 – Completed 400-ft Runway 29 Extension Project Spring 2021 – Replaced Obsolete Security Cameras

Looking to the Future

- Construct New Taxiway Connector on the West End
- Upgrade Electrical Power Supply to T-Hangars and Individual Hangars
- Reconstruct Hangar Taxiways
- Rehab/Reconstruct Hangar Apron
- Expand Hangar Apron
- Construct New T-Hangars



Conclusion

As a department we continue to strive for excellence in community service and efficiency of operations. In the coming years we hope to see the infrastructure and operational recommendations implemented to better serve the citizens of Waverly, our customers, and meet the needs of a growing community.

Respectfully submitted,

Michael J. Cherry, P.E. Director Public Works & City Engineer

City of Waverly **Department of Public Works**FY 2020-21

ADMINISTRATION

The Administration consists of the Director and the Office Coordinator. The major functions related to Administration are direction of present and future work programs, budget preparation and control, centralized record maintenance, inter/intra departmental coordination, billing and purchasing, and problem solving relevant to personnel and public relations. All of these areas relate to the ten Divisions of the Public Works Department (Administration, Engineering, General Infrastructure Maintenance, Equipment Services, Streets-RUT, Airport, Water, Water Pollution Control, Storm & Sanitary Sewer Line Maintenance, & Solid Waste).

We utilize the City's web site (www.waverlyia.com), Cable 82 TV announcements, newspaper articles and releases, radio announcements, Facebook, and personal communication to inform the citizens of Waverly pertaining to the work performed by our department, when and where the work is to be accomplished, and the priorities with which work will be performed.

City of Waverly **Department of Public Works**

FY 2020-21

ENGINEERING

The Engineering Division oversees all public works improvements, which include designs, inspections, surveys, and final certification of projects. Various types of work include the following:

Projects – Sewer, Water, Street, SubdivisionsMappingPlanningWaterDesignStorm SewerInspectionSanitary SewerProject AdministrationStreets

Review Subdivisions

Zoning

PUBLIC IMPROVEMENT PROJECTS

"Total Cost" includes all pay apps, invoices & employee charges.

20th Street NW Recon. – Ph. 1 RR Crossing Improvements at 20th St. NW & 5th Ave. NW 2018

Initiated: January 2017

Location: 20th Street NW railroad crossing and 5th Avenue NW railroad crossing. **Description:** Reconstruction of RR crossings at 20th Street NW & 5th Avenue NW.

Crossing gates installed at 20th Street NW.

Engineer: McClure Engineering

Contractor: Croell, Inc., New Hampton, Iowa

Airport Runway 29 Extension 2018

Initiated: August 2017

Location: Waverly Municipal Airport - 1710 35th Street NW

Description: Extension of runway by 400 feet. **Engineer:** McClure Engineering, Clive, Iowa J.B. Holland, Decorah, Iowa

Total Cost: \$1,624,073

FAA Design Grant: \$ 137,637 **FAA Construction Grant:** \$1,357,031

Finalized: January 2020, Project Closeout April 2021

WPC Facility Improvements 2020

Initiated: March 2018
Location: WPC Facility

Description: Currently under construction with anticipated completion in fall 2022. Project

includes the construction of an oxidation ditch system, main lift station

improvements, primary clarifier improvements, demolition of trickling filter and

RBCs, conversion of the intermediate clarifier to a fourth final clarifier, installation of a chemical feed system to supplement phosphorus removal,

biosolids storage improvements, and associated site work.

Engineer: WHKS & Co., Mason City, Iowa

Contractor: Gridor Construction

Total Cost: \$

Finalized: Not final, under construction

4th Street SW & 10th Street SW Improvements 2020

Initiated: August 2018

Location: 4th Street SW between 2nd Avenue SW & 8th Avenue SW and 10th Street SW

between W. Bremer & 2nd Avenue SW.

Description: Reconstruction of both roadways with 4th Street slightly widened and

changed to a 3-lane roadway. Improvements include roadway

reconstruction, water main & services, sanitary sewer main & services,

storm sewer replacement, and improved street lighting.

Engineer: Snyder & Associates, Cedar Rapids, Iowa

Contractor: Wicks Construction, Decorah, Iowa

Total Cost: \$

Finalized: Not yet final

20th Street NW Improvements 2020

Initiated: June 2019

Location: 20th Street NW between 5th Avenue NW and RR tracks.

Description: Reconstruction of roadway and replacement of some storm sewer. (This

portion of the roadway was initially to have been completed with the railroad

section, but was pulled out due to budget constraints.)

Engineer: McClure Engineering, Clive, Iowa **Contractor:** Baker Enterprises, Waverly, Iowa

Total Cost: \$749,280 **Finalized:** October 2020

Business 218 North Resurfacing 2020

Initiated: May 2019

Location: Business 218 North from West Bremer Avenue to the City Limits

Description: Asphalt resurfacing of Business 218 North from the intersection of West

Bremer Avenue north to the City Limits. Additionally, two-foot wide paved shoulders were added from West Bremer Avenue to 35th Street NW.

Engineer: WHKS & Co., Mason City, Iowa **Contractor:** Heartland Asphalt, Mason City, Iowa

Total Cost: \$851,882 **Finalized:** February 2021

Rolling Prairie Trail Extension 2021

Initiated: March 2019

Location: Along 10th Avenue SW from Heritage Way to 16th Street SW.

Description: Construction of the final section of the bike/pedestrian trail that will complete a

40-mile hard-surface trail system from Bristow to Readlyn.

Funding: Received TAP funds of \$184,000 **Engineer:** WHKS & Co., Mason City, Iowa

Contractor:

Total Cost: \$

Finalized: Not final.

Cedar River Park (Youth Ballfields) - Phase 1 Grading Project

Initiated: September 2019
Location: North of Soccer Fields

Description: Construction and development of a youth ballfield sports complex.

Engineer: Hall & Hall Engineering, Hiawatha, Iowa **Contractor:** Mehmert Tiling, Lime Springs, Iowa

Total Cost: \$

Finalized: Not final as the engineering agreement carries through to Phases 2 & 3.

GIS Data Collection 2019

Initiated: June 2019 Location: Citywide

Description: Collection of water valve & hydrant locations; sanitary sewer manhole

locations and depths; storm sewer manhole and intake locations and depths.

Engineer: Midland GIS Solutions (Later purchased by SAM), Maryville, Missouri

Total Cost: \$211,564

Finalized: November 2020

Bituminous Seal Coat 2020

Initiated: January 2020

Location: West Waverly (District 2)

Description: Seal coating of approximately 110 city blocks.

Engineer: City

Contractor: Blacktop Service Co., Humboldt, Iowa

Total Cost: \$206,963 **Finalized**: August 2020

Downtown Alley Reconstruction 2020

Initiated: March 2020

Location: South-side alley in the 300 block of West Bremer Avenue

Description: Reconstruction of alley.

Engineer: City

Contractor: Feldman Concrete, Farley, Iowa

Total Cost: \$49,769 **Finalized:** July 2020

Crack Cleaning & Filling 2020

Initiated: March 2020

Location: 2nd Ave. SW (from 4th St. SW to 16th St. SW), 12th Street NW (from Park Ave.

to City Limits) and Augusta Lane (south end)

Description: Cleaning and filling cracks in streets.

Engineer: City

Contractor: Kluesner Construction, Farley, Iowa

Total Cost: \$9,431

Finalized: September 2020

Asphalt Patching - Spring 2020

Initiated: April 2020

Location: Various streets in Waverly

Description: Repair of utility street cuts with full-depth asphalt.

Engineer: City

Contractor: Kluesner Construction, Farley, Iowa

Total Cost: \$21,871 Finalized: June 2020

Old WPC Dome Demolition 2020

Initiated: April 2020

Location: Brookwood Park

Description: Demolition of old concrete trickling filter structure from the original WPC site in

SE Waverly (Brookwood Park).

Engineer: WHKS & Co., Rochester, Minnesota **Contractor:** Elder Corporation, Des Moines, Iowa

Total Cost: \$102,500

Finalized: December 2020

Traffic Study 2020

Initiated: September 2019

Location: Citywide

Description: The study will primarily focus on 15 signalized intersections and 18 non-

signalized intersections.

Engineer: Snyder & Associates, Cedar Rapids, Iowa

Total Cost: \$

Finalized: Not final. Project was delayed for a year due to COVID-19 pandemic-related

decreases in traffic. Also the closure and reconstruction of 4th Street SW and

10th Street SW changed traffic patterns.

Public Services - North Addition 2021

Initiated: December 2019 **Location:** 2900 5th Avenue NW

Description: Construction of final phase or north addition of Public Services which will

house the Street Division's vehicles and equipment. The Water and Sewer Line Maintenance Divisions will move into the first phase of building that is

currently occupied by the Street Division.

Engineer: Farnsworth Group, Waukee, Iowa **Contractor:** Cresco Building Service, Cresco, Iowa

Total Cost: \$

Finalized: Not final, construction in progress.

1st Street NW Reconstruction 2021

Initiated: July 2020

Location: North side of Bremer Avenue to the south side of 5th Avenue NW

Description: Reconstruction involves new concrete pavement, new storm intakes and

some ancillary work on the City's sidewalk, water distribution and sanitary sewer collection service. There are also an estimated 13 water services that will be replaced and switched from the old 4-inch water main to the newer

existing 12-inch water main.

Engineer: WHKS & Co., Rochester, MN

Contractor: Lodge Construction, Clarksville, Iowa

Total Cost: \$

Finalized: Not final, construction in progress.

Adams Parkway Bridge - Force Main Inspection and Repair 2020

Initiated: August 2020

Location:

Description: Inspection and repairs including replacing broken hangar straps, adding a

wide-support plate to some straps.

Engineer: WHKS & Co., Rochester, Minnesota

Contractor:

Total Cost: \$17,500

Finalized: December 2020

3rd Street SE Bridge Removal 2021

Initiated: July 2020 Location: 3rd Street SE

Description: Removal of the 3rd Street SE Bridge over the Cedar River.

Engineer: WHKS & Co., Rochester, Minnesota

Contractor:

Total Cost: \$

Finalized: Not final.

Asphalt Patching - Fall 2020

Initiated: September 2020

Location: Various streets in Waverly

Description: Repair of utility street cuts with full-depth asphalt.

Engineer: City

Contractor: Kluesner Construction, Farley, Iowa

Total Cost: \$25,852

Finalized: November 2020

Cedar Lane Reconstruction - Phase 2 2021

Initiated: December 2020

Location: Cedar Lane as described below

Description: New/replacement box culverts by Pelikan Park and between the intersections

with Evans Street and Brown Lane.

Engineer: Snyder & Associates, Cedar Rapids, Iowa **Contractor:** Peterson Contractors, Inc., Reinbeck, Iowa

Total Cost: \$

Finalized: Not final.

Cedar River Park - Phase 2 Ball Diamonds 2021

Initiated: January 2021

Location:

Description: Ball field installation and paving.

Engineer: Hall & Hall Engineering, Hiawatha, Iowa Contractor: Cardinal Construction, Inc., Waterloo, Iowa

Total Cost: \$

Finalized: Not final, construction in progress.

Bituminous Seal Coat 2021

Initiated: April 2021

Location: Various streets in Waverly

Description: Seal coating of approximately 108 city blocks.

Engineer: City

Contractor: Blacktop Service Co., Humboldt, Iowa

Total Cost: \$

Finalized: Not final.

Eagle Ridge Drive & Cul-De-Sac Extension 2021

Initiated: December 2020 Location: Eagle Ridge Drive

Description: City street, water and sewer infrastructure for the extension of Eagle Ridge

Drive to join 8th Street SE.

Engineer: ISG

Contractor: Baker Enterprises, Waverly, Iowa

Total Cost: \$

Finalized: Not final, construction in progress.

Crack Cleaning & Filling 2021

Initiated: April 2021

Location: Various streets in Waverly

Description: Cleaning cracks with compressed air and then sealing them with bituminous

oil.

Engineer: City

Contractor: Wolverine Sealcoating

Total Cost: \$

Finalized: Contractor was a no-show.

Asphalt Patching - Spring 2021

Initiated: April 2021

Location: Various streets in Waverly

Description: Repair of utility street cuts with full-depth asphalt.

Engineer: City

Contractor: Heartland Asphalt

Total Cost: \$21,103 Finalized: June 2021

SUBDIVISIONS

Whitetail Bluff Addition

Final Plat Approved: July 20, 2020

Location: Southwest corner of Adams Parkway and the Cedar River. (Between

Waverly Utilities and Waverly Area Veterans Post)

New Street: 2,087 feet

New Water Main: 2,365 feet (Plastic water main and services was approved.)

New Sanitary Sewer: 2,870 feet -- 17 new manholes

New Storm Sewer: 815 feet -- 12 new manholes & intakes

No. of Lots: 35

Engineer: Matthew Shock, STS Civil

Developer: JDM Property Holdings (Steve Kerian)

Accepted:

Final Agenda Memos from Public Improvement Projects



City Council Meeting January 4, 2020

Subject:

Airport Runway 29 Extension 2018

Finalize Project

Prepared By: Mike Cherry, Director of Public Works & City Engineer

Recommended City Council Action

- Accept the Airport Runway 29 Extension 2018 project as complete.
- Approve Change Order No. 1 in the amount of a \$50,605.92 deduct.
- Approve Pay Application No. 6 in the amount of \$55,851.52 as the **pre-final** payment to JB Holland Construction, Inc. of Decorah, Iowa.
- Approve Pay Application No. 7 in the amount of \$63,302.83 as the **final** payment to JB Holland Construction, Inc. of Decorah, Iowa.

Summary Statement

JB Holland Construction, Inc. of Decorah, Iowa, has completed the Airport Runway 29 Extension 2018 project in accordance with the contract documents. The total cost of the completed work is \$1,266,056.68.

Expenditure Required

Engineering Design Services, McClure FY17-18	\$ 142,620
Geotechnical Services, CMT FY17-18	9,310
Material Testing Services, CMT FY19-20, Est.	11,991
Construction, JB Holland BID	1,316,663
Change Order No. 1	
Part 1 – Const. Admin. & Obs. Services, McClure	
Part 2 – Airport GIS, McClure/AGIS	26,200
Part 3 – Project Closeout McClure	13,500
Bury Powerline, MidAmerican Energy	24,537
FAA Flight Inspection	10,398
Total Cost of the Project	¢ 1 624 072

Source of Funds

Federal Grant Request (90%)	3 1,461,666	
Acct. #330 Extend Runway 29, FY18	5,010	
Acct. #330 Extend Runway 29, FY20	24,119	
Acct. #331 Extend Runway 29, FY21, Proposed	116,645	
Acct. #333 Obstruction Removal, FY21, Proposed	21,694	
Total Financing for the Project		\$ 1,629,134

Policy

The repair, renovation and safety improvements to the airport facilities and the 400-foot extension of Runway 29 follows recommendations cited in the following documents for the maintenance and construction of infrastructure at the Waverly Municipal Airport:

- Waverly Strategic Planning Report November 12, 2013
- Waverly Comprehensive Plan Update October 24, 2011
- Airport Layout Plan Update February 19, 2007

Policy Concern

n/a

Alternative

n/a

Background Information

Runway 11/29 is 2,800 feet by 60 feet wide. The existing length does not meet dimensional requirements for current and forecasted demand. As a result, a 400-foot runway extension to the Runway 29 end will meet the current and forecasted demand. Anticipated project benefits include the longer runway and development of an Instrument Approach procedure to accommodate B-I aircraft during poor visibility conditions.

March 9 2017	Airport Commission Unanimously Recommended McClure Engineering Company for
	On-Call Engineering Services
	5-Year On-Call Agreement for Engineering Services Approved by Council
	Approve Task Order No. 1 for Engineering Design Services to Extending Runway 29
	Approve CMT's Quote for Geotechnical Investigation Services
	Council Approves Application for Federal Assistance
	Council Approves FAA Grant Agreement
Aug. 2017- Feb. 2019	
	Set Public Hearing Date
	Pre-bid Contractors Meeting
April 2, 2019	
	Bid Review with Airport Commission
April 15, 2019	Hold Public Hearing
April 15, 2019	City Council Awards Contract Contingent upon FAA Funding Project
May 6, 2019	Approve Construction Services Agreement with McClure Engineering Company
June 3, 2019	Approve the FAA Application for Federal Assistance SF-424
	Approve Contract Documents with J.B. Holland
	Approve Construction Testing Services Quote with CMT
	Approve FAA Grant Agreement (for Construction & Project Administration)
	Construction Grading to Extend Runway 29
	Construction Paving to Extend Runway 29
	Approve MidAmerican Agreement (bury powerline)
Aug. 3, 2020	Approve FAA Agreement for Flight Inspection
	Finalize Runway 29 Extension Project (Part 1)
	Finalize GIS Mapping (Part 2)
April 2021	Project Closeout (Part 3)

Respectfully submitted,

James Bronner City Administrator

Attachment: Statement of Project Completion - McClure Engineering

Change Order No. 1 – Final Pay Application No. 6 – Pre-final Pay Application No. 7 – Final



City Council Meeting June 15, 2020

SUBJECT:

Asphalt Patching - Spring 2020

Finalize Project

Prepared By: Mike Cherry, Director of Public Works & City Engineer

Recommended City Council Action

- Accept the Asphalt Patching Spring 2020 project as complete.
- Approve Pay Estimate No. 1 in the amount of \$21,870.53 as the final payment to Kluesner Construction of Farley, Iowa.

Summary Statement

Kluesner Construction has completed the Asphalt Patching - Spring 2020 project in accordance with the bid documents. The total cost of the completed work is \$21,870.53.

Expenditure Required

Construction Cost, Kluesner, Bid Additional Quantity Total Cost of the Project	\$ 10,766 11,105	\$ 21,871
Source of Funds RUT & Utility Company Reimbursements Total Financing for the Project	\$ 21,871	\$ 21,871
Policy Issues		
Alternatives		

Background Information

n/a

This project involves repairing asphalt paved streets that have had utility cuts. This project will also include the leveling of an area on 8th Street SW in the Waverly Business Park.

June 15, 2020	Finalize Project
May 2020	Construction Window
May 4, 2020	Award Project
April, 21, 2020	Bid Letting

Respectfully submitted,

James Bronner City Administrator

Attachment: Statement of Project Completion Pay Application No. 1, Final



City Council Meeting July 6, 2020

SUBJECT: Downtown Alley Reconstruction 2020

Finalize Project

Prepared By: Mike Cherry, Director of Public Works & City Engineer

Recommended City Council Action

- Accept the Downtown Alley Reconstruction 2020 project as complete.
- Approve Change Order No. 1 in the amount of a \$1,615.90 decrease as the final adjustment of project quantities.
- Approve Pay Estimate No. 3 in the amount of \$2,156.63 as the final payment to Feldman Concrete of Dyersville, Iowa.

Summary Statement

Feldman Concrete of Dyersville, Iowa, has completed the Downtown Alley Reconstruction 2020 project in accordance with the construction documents. The final cost of the completed work is \$38,235.10.

This project involved rehabbing or reconstructing the south-side alley in the 300 block of West Bremer Avenue. Additionally, there was extensive curb and gutter replacement on the west side of 3rd Street SW to correct poor drainage.

Expenditure Required

	\$ 38,235	
Asphalt Street Patch, Spring Contract	4,784	
Project Design, Admin. & Inspection Est.	6,750	
Total Cost of the Project		\$ 49,769
Source of Funds		
G.O. Bond – CIP Fund #309 (FY2018-19 Fund Balance as of 6/30/19)		
G.O. Bond – CIP Fund #309 (FY2019-20 Funding)	75,000	
Fall 2019 Alley Reconstruction Project		
Total Financing for the Project		\$ 109,371

Policy Issues

n/a

Alternatives

n/a

Background Information

This project involves rehabbing or reconstructing the south-side alley in the 300 block of West Bremer Avenue.

March 2, 2020	Set Public Hearing Date
March 24, 2020	Bid Letting
April 6, 2020	Hold Public Hearing
April 6, 2020	Award Project
May 4, 2020	Approve Contract, Bonds and Insurance
May – August, 2020	Construction Window
July 6, 2020	Finalize Project

Respectfully submitted,

James Bronner City Administrator

Attachments: Statement of Project Completion

Change Order No. 1 Pay Application No. 3

Alley Reconstruction

Over the past several years the City has been reconstructing alleys in the downtown business district, one at a time. Many businesses have customer access from the back of their building because of the location of the City's public parking lots.





The reconstruction of the alley in the 300 block of West Bremer Avenue, behind the south side businesses such as the Waverly Newspaper office, is shown in these before and after photos. Also, due to poor drainage, the curb & gutter along 3rd Street SW was reconstructed.

The alley reconstruction took about 10 days to complete and was finished on June 3, 2020.



City Council Meeting August 3, 2020

SUBJECT: Adams Parkway Bridge –

Sanitary Sewer Force Main Inspection and Repair 2020

Prepared By: Mike Cherry, Director of Public Works & City Engineer

Recommended City Council Action

- Approve the proposed inspection and repair of the sanitary sewer force main located on the Adams Parkway Bridge.
- Approve snooper truck rental from Equipment Rental Company of Duluth, Minnesota for the estimated cost of \$6,000.00.
- Approve Professional Services Agreement with WHKS & Co. of Rochester, Minnesota for the force main inspection for the not-to-exceed fee of \$8,500.00.

Summary Statement

This spring a concerned boater brought to the City's attention that there may be issues with the brackets securing the sanitary sewer force main to the Adams Parkway Bridge. Upon investigating, City staff confirmed the presence of broken hanger straps, missing bolts and other items of concern.

Proposed repairs by City personnel include replacing broken hanger straps, adding a wide-support plate to some straps. WHKS will perform a thorough inspection and preparing a formal report documenting the concerns, repairs and future improvements.

Expenditure Required

Snooper Truck Rental	\$ 6,000
Inspection and Report, WHKS, N.T.E.	8,500
Repair Work, Estimate	3,000
Total Cost of the Project	\$ 17,500

Source of Funds

Sewer Fund Cash Reserves, FY 2020-21 \$ 17,500	
Total Financing for the Project	\$ 17,500

Policy

The proposed Adams Parkway Bridge – Force Main 2020 are consistent with one or more of the following planning documents:

- Waverly Strategic Planning Report November 21, 2013
- Waverly Comprehensive Plan Update October 24, 2011

Project Concern

Failure to act and repair the sanitary sewer main hangers before winter may result in a catastrophic disaster.

Alternative

Nylon straps are helping to secure the force main temporarily, but should not be considered a long-term solution.

Background Information

July 20, 2020	Review Adams Parkway Bridge –San. Sewer Force Main Inspection & Repair 2020
Aug. 3, 2020	Approve Inspection & Repair, Snooper Truck Rental, and WHKS Agreement
Sept. 2020	Completed Force Main Inspection and Repairs

Respectfully submitted,

James Bronner City Administrator

Attachments: Quote from Equipment Rental Company

Professional Services Agreement from WHKS & Co.



Sanitary Sewer Force Main with Broken Hanger Straps





City Council Meeting August 17, 2020

SUBJECT: Bituminous Seal Coat Program 2020 – Finalize Project

Prepared By: Mike Cherry, Director of Public Works & City Engineer

Recommended City Council Action

- Approve Change Order No. 1 in the amount of a \$3,815.84 decrease.
- Accept the Bituminous Seal Coat Program 2020 as complete.
- Approve Pay Estimate No. 2 in the amount of \$21,516.18 as the final payment to Blacktop Service Co. of Humboldt, Iowa.

Summary Statement

Blacktop Services Co. has completed the Bituminous Seal Coat Program 2020 in accordance with the contract documents. The total cost of the completed work is \$201,962.66. Change Order No. 1 – Final Adjustment of Quantities is for a net decrease of \$3,815.84 to the contract sum.

This project involved the seal coating of approximately 110 City blocks.

Expenditure Required

Construction Cost, Blacktop Service, Final \$	201,963	
Project Design, Adm. & Insp. Est.	5,000	
Total Cost of the Project		\$ 206,963
Source of Funds		
Account #306 FY 2020-21\$	200,000	
Account #306 FY 2019-20 (fund balance)	61,112	
Total Financing for the Project		\$ 261,112

Policy

The Bituminous Seal Coat Program 2020 follows recommendations cited in the following documents for the preservation of city streets and infrastructure:

- Waverly Strategic Planning Report November 12, 2013
- Waverly Comprehensive Plan Update October 24, 2011

Background Information:

The Bituminous Seal Coat Program is part of the City's annual improvement plan for maintaining the residential street system. City crews perform roadway repairs and patching prior to the hired contractor applying the bituminous seal coat. Seal coating is a thin surface treatment that helps to improve the longevity of an asphaltic pavement. This year's project involves the seal coating of approximately 110 City blocks.

January 20, 2020	Set Public Hearing Date
March 3, 2020	Bid Letting
March 16, 2020	Hold Public Hearing
March 16, 2020	Award Project
April 6, 2020	Approve Contract, Bonds and Insurance
June 8 – Aug. 21, 2020	Construction Window
August 17, 2020	Finalize Project

Respectfully submitted,

James Bronner City Administrator

Attachments: Statement of Project Completion

Change Order #1 Pay Estimate #2 - final



City Council Meeting September 14, 2020

SUBJECT:

Crack Cleaning and Filling Project 2020

Finalize Project

Prepared By: Mike Cherry, Director of Public Works & City Engineer

Recommended City Council Action

- Accept the Crack Cleaning and Filling Project 2020 as complete.
- Approve Pay Estimate No. 1 in the amount of \$8,180.96 as the final payment to Kluesner Construction Inc. of Farley, Iowa.

Summary Statement

The final cost of \$8,180.96 is about \$4,219 lower than the original project bid of \$12,400. The lower cost is the result of a reduction in quantity due to conflicts with other ongoing City projects.

Expenditure Required

Construction Cost, Kluesner, Final	\$	8,181	
Project Design, Admin. & Inspection Est.		1,250	
Total Cost of the Project			\$ 9,431
Source of Funds			
RUT Fund – Acct #6761 Total Financing for the Project	_	0,000	\$ 10,000
Policy Issues			

None

Alternatives

N/A

Background Information

This project involves cleaning the cracks with compressed air and then sealing them with bituminous oil.

March 24, 2020	Bid Letting
April 6, 2020	Award Project
July – August 2020	Construction Window
September 14, 2020	Finalize Project

Respectfully submitted,

James Bronner City Administrator

Attachment: Statement of Project Completion

Pay Application No. 1 (Final)



City Council Meeting October 19, 2020

Subject:

20th Street NW Improvements 2020

Finalize Project

Prepared By: Mike Cherry, Director of Public Works & City Engineer

Recommended City Council Action

- Approve Change Order No. 1 in the amount of a \$31,419.16 decrease as the final adjustment of contract quantities.
- Accept the 20th Street NW Reconstruction 2020 project as complete.
- Approve Pay Application No. 3 in the amount of \$83,850.39 as the final payment to Baker Enterprises of Waverly, Iowa.
- Approve Supplemental Agreement with Baker Enterprises in the amount of \$3,175 for the completion of an intake top and the associated pavement and behind the curb restoration work.

Summary Statement

Baker Enterprises has completed the 20th Street NW Reconstruction 2020 project in accordance with the contract documents. The total cost of the completed work is \$631,105.09. Change Order No. 1 – Final Adjustment of Quantities is for a net decrease of \$31,419.16 to the contract sum.

The Supplemental Agreement is for completing the top of a storm intake and the associated pavement and restoration work. The intake can not be completed until Windstream completes the relocation of a buried fiber optic line.

Expenditure Required

Design, McClure, Completed	\$ 64,000	
Project Administration – Public Works Admin., Estimate	8,000	
Construction – 20 th Street NW, Baker's Bid	662,524	
Change Order No. 1	(31,419)	
Supplemental Agreement	3,175	
Const. Obs. & Admin., McClure (N.T.E.)	43,000	
Total Estimated Cost of the Project		\$ 749,280

Source of Funds

Account #319 (new)	
FY 2018-19 Bond Proceeds \$ 770,201	
FY 2020-21 Transfer in from Acct. 308 <u>25,923</u>	
Total Financing for the Project	\$ 770,201

Policy

The repair and maintenance of transportation structures and facilities follows recommendations cited in the following documents for the maintenance and construction of infrastructure:

- Waverly Strategic Planning Report November 12, 2013
- Waverly Comprehensive Plan Update October 24, 2011

Project Concern

Windstream still needs to relocate a buried fiber optic line that is in conflict with a new storm intake.

Alternative

The storm intake can be secured and made reasonably safe (even thru the winter) until the fiber line is relocated.

Background Information

The original 20th Street NW Roadway Improvements 2017 study involved developing 30% preliminary engineering plans for costing, scoping and right-of-way acquisition from 5th Avenue NW to 205th Street. Due to budget constraints, the initial 2018 project was limited to railroad crossing improvements and associated roadway work at 20th Street NW and 5th Avenue NW.

The second project is for roadway reconstruction in 2020 from 5th Avenue NW to ~1,250 feet north, where it connects into the initial railroad crossing improvement project.

Feb. 10, 2017 March 29, 2017 April 17, 2017	Request for qualification sent to consultants. Selection Committee interviews and unanimously selects and recommends McClure Engineering. City Council approves Agreement for Engineering Services with McClure Engineering.
Dec. 4, 2017	Approve PSA Amendment #1 for Railroad Crossing Improvements 2018 Final Design
May 7, 2018	Approve PSA Amendment #2 for Railroad Crossing Improvements 2018 Construction Services
June 17, 2019	Approve PSA Amendment #3 for final design of 20 th Street NW Improvements 2020; from 5 th
	Ave NW to ~1,250 feet north
July - Dec., 2019	Design Work
Jan. 20, 2020	Set Public Hearing Date
Feb. 11, 2020	Bid Project
March 2, 2020	Public Hearing
March 2, 2020	Award Project to Baker Enterprises
March 2, 2020	Award Construction Services Agreement with McClure Engineering
April 6, 2020	Approve Contract, Bonds & Insurance
Jun. – Sep., 2020	Construction Window
October 19, 2020	Finalize Project

Respectfully submitted,

James Bronner City Administrator

Attachments: Statement of Project Completion (McClure)

Change Order No. 1, Final Pay Estimate No. 3, Final

Supplemental Agreement with Baker



City Council Meeting November 16, 2020

Subject:

Asphalt Patching - Fall 2020

Finalize Project

Prepared By: Mike Cherry, Director of Public Works & City Engineer

Recommended City Council Action

- Accept the Asphalt Patching Fall 2020 project as complete.
- Approve Pay Estimate No. 1 in the amount of \$24,351.98 as the final payment to Kluesner Construction of Farley, Iowa.

Summary Statement

Kluesner Construction has completed the Asphalt Patching - Fall 2020 project in accordance with the bid documents. The total cost of the completed work is \$24,351.98.

Expenditure Required

Construction Cost, Kluesner, Final	\$ 24,352	
Project Design, Admin. & Inspection Est.	_1,500	
Total Cost of the Project		\$ 25,852
Source of Funds RUT, Projects & Utility Company Reimbursements Total Financing for the Project	\$ 25,852	\$ 25,852

Policy Issues

n/a

Alternatives

n/a

Background Information

This project involves repairing asphalt paved streets that have had utility cuts.

November 16, 2020	Finalize Project
Oct. 6 – 30, 2020	Construction Window
Oct. 5, 2020	Award Project
Sept. 22, 2020	Bid Letting
a	D117

Respectfully submitted,

James Bronner City Administrator

Attachment: Statement of Project Completion

Pay Application No. 1, Final



City Council Meeting December 21, 2020

SUBJECT:

Old WPC Dome Demolition 2020

Finalize Project

Prepared By: Mike Cherry, Director of Public Works & City Engineer

Recommended City Council Action

Accept the Old WPC Dome Demolition 2020 project as complete. Approve Pay Application No. 2 in the amount of \$2,925.00 as the final payment to Elder Corporation of Des Moines, Iowa.

Summary Statement

Elder Corp. of Des Moines, Iowa, has completed the Old WPC Dome Demolition 2020 project in accordance with the construction documents. The final cost of the completed work is \$58,500.00.

This project involved demolition of the Old WPC Dome and required the contractor to crush the demolished concrete and stockpile it on site. The concrete from the old trickling filter demolition is intended to be utilized as the parking lot subbase at the nearby Cedar River Park ballfield complex. Hauling to the ballfield will be accomplished by a different contractor.

Expenditure Required

Design & Project Observation, WHKS & Co., Not-to-Exceed \$19,000	
Demolition Cost, Elder's Bid 58,500	
Final Site Restoration and Seeding, Estimate 15,000	
Project Administration & Inspection by City, Estimate 10,000	
Total Cost of the Project	\$ 102,500
Source of Funds	
CIP Acct. #365 Old WPC Dome Demolition FY 2020-21 \$ 200,000	
Total Financing for the Project	\$ 200,000

Policy Issues

n/a

Alternatives

n/a

Background Information

In 1980 the old Water Pollution Control Facility was relocated to the current site. In an effort to reduce the project cost, many of the old structures were abandoned without removing. In 2008 several of the abandoned structures were removed due to public safety concerns, and an opportunity emerged to repurpose the site with a trail system and trailhead parking. Since the 1980's the dome has been used for storing aggregate used as backfill material when fixing water main breaks during the winter months. The concrete ceiling in the structure was spalling and becoming a safety concern. Additionally, other concrete critical to the structural integrity of the dome is beginning to show signs of significant deterioration. Therefore, the structure is no longer a viable storage facility and needs to be demolished.

Approve WHKS Engineering Design Agreement
Design Work
Release Plans to Contractors and MBI
Set Public Hearing Date
Letting
Hold Public Hearing
Award Contract
Approve Contract Documents
Demolition Window
Finalize Project
Final Site Restoration & Seeding (by others)

Respectfully submitted,

James Bronner City Administrator

Attachments: Statement of Project Completion

Pay Application No. 2 - Final



AGENDA MEMORANDUM

City Council Meeting February 15, 2021

SUBJECT: Business 218 North HMA Resurfacing 2020 - Finalize Project

Prepared By: Mike Cherry, Director of Public Works & City Engineer

Recommended City Council Action

- Accept the Business 218 North HMA Resurfacing 2020 project (from Bremer Avenue to the City Limits) as complete.
- Approve Pay Estimate No. 4 in the amount of \$23,253.32 as the final payment to Heartland Asphalt of Mason City, Iowa.

Summary Statement

Heartland Asphalt of Mason City, Iowa, has completed the Business 218 North HMA Resurfacing 2020 project (from Bremer Avenue to the City Limits) in accordance with the contract documents. The total cost of the completed work is \$775,110.61.

This project involved the asphalt resurfacing of Business 218 North from the intersection of West Bremer Avenue north to the City Limits. Additionally, two-foot wide paved shoulders were added from West Bremer Avenue to the City Limits.

Expenditure Required

Design, WHKS & Co., Final	\$ 44,088	
Construction, Heartland Asphalt, Final	775,111	
Construction & Lab Testing Services, TEAM Services, Final		
Construction Staking, WHKS & Co., Final	2,457	
Project Administration & Inspection by City, Estimate	23,000	
Total Cost of the Project		\$ 851,882
Source of Funds		
Local Funding, CIP Debt Proceeds FY 2019-20	\$ 462,121	
Federal Aid (STBG Funding) FY 2019-20	360,000	
Local Funding, as necessary, LOST, RUT or Other FY 2020-21		
Total Financing for the Project		\$ 851,882

Policy

The proposed 2020 improvement project is consistent with one or more of the following planning documents:

- Waverly Strategic Planning Report November 12, 2013
- City Council's Goal Setting August 25, 2014
- Waverly Comprehensive Plan Update October 24, 2011

Project Concern

None

Alternative

N/A

Background Information

This 2020 asphalt project is part of the City's five-year capital improvement plan for maintaining high traffic streets.

In 1998 the City and Iowa DOT agreed to the transfer of ownership and in 1999 the Iowa DOT repaired and resurfaced the roadway.

November 7, 2016	Approve INRTA STP Programming Agreement
May 6, 2019	Approve WHKS Engineering Design Agreement
Summer 2019	Design Work
April 6, 2020	Approve IDOT Agreement for Federal-Aid Funding
June 1, 2020	Set Public Hearing Date
June 16, 2020	IDOT Letting
July 6, 2020	Hold Public Hearing
July 6, 2020	Award Contract
August 3, 2020	Approve Contract Documents and TEAM Services Agreement
Late Summer / Fall 2020	Construction Window
February 15, 2021	Finalize Project

Respectfully submitted,

James Bronner City Administrator

Attachments: Statement of Project Completion Pay Application No. 4, Final



New: Final Pavement.



Old: Business 218 North without paved shoulders.

Lowa TPMS project map

10:26 AM 10-10-2016

Sponsor

Waverly

Identity

STP-U-8190()--70-09

TPMS# 35033

TIP# --


Location

In the city of Waverly, On 20th St NW/5th Ave NW/35th St NW, from IA-3 north and


west 2.0 Miles to T-77/NCL

Characteristics Minor Arterial / 2 MI / 2350 - 4320

Type of Work Pavement Widening, Pavement Rehab



Project Site





AGENDA MEMORANDUM

City Council Meeting June 21, 2021

SUBJECT:

Asphalt Patching - Spring 2021

Finalize Project

Prepared By: Mike Cherry, Director of Public Works & City Engineer

Recommended City Council Action

- Accept the Asphalt Patching Spring 2021 project as complete.
- Approve Pay Estimate No. 1 in the amount of \$18,102.74 as the final payment to Heartland Asphalt of Mason City, Iowa.

Summary Statement

Heartland Asphalt has completed the Asphalt Patching - Spring 2021 project in accordance with the bid documents. The total cost of the completed work is \$18,102.74.

Expenditure Required

Construction Cost, Heartland Asphalt's, Bid Additional Quantity Project Design, Admin. & Inspection Est.	\$ 18,075 28 3,000	
Total Cost of the Project		\$ 21,103
Source of Funds	\$ 21,103	
Total Financing for the Project	×,—————	\$ 21,103

Policy Issues

n/a

Alternatives

n/a

Background Information

This project involves repairing asphalt paved streets that have had utility cuts.

April, 6, 2021	Bid Letting
April 19, 2021	Award Project
May 2021	Construction Window
June 21, 2021	Finalize Project

Respectfully submitted,

James Bronner City Administrator

Attachment: Statement of Project Completion

Pay Application No. 1, Final

City of Waverly **Department of Public Works**FY 2020-21

GENERAL INFRASTRUCTURE MAINTENANCE

A primary responsibility of the General Infrastructure Maintenance Division is to finance and/or inspect the following infrastructure:

- Inspect and perform routine maintenance on the dam.
- > Pay for traffic signal maintenance.
- > Inspect trail bridges every four years.
- > Finance the USGS Cedar River Gage on Adams Parkway Bridge.
- > Finance community wide street lighting, entrance signs and traffic signals.

Additionally, the local property tax support of the Waverly Municipal Airport is shown as an expense and transfer of monies to the Airport Fund.

City of Waverly **Department of Public Works**FY2020-21

EQUIPMENT SERVICES

The Equipment Services Division is responsible for routine maintenance and repairs for City vehicles; purchases parts utilized and inventoried for vehicles; and performs welding or fabrications that may be needed.

Equipment Services also prepares the specifications and bid documents for the purchasing of new equipment and vehicles and the sale of used equipment and vehicles.

Vehicle Repairs

	2016-17	2017-18	2018-19	2019-20	2020-21
Service Jobs	676	597	386	561	727
New Tires	94	101	102	115	130
Tire Repairs	49	40	30	32	46
Batteries	30	15	12	18	18
Antifreeze (Gals)	67	35	26	20	25
Oil Changes	198	148	117	102	193
Oil (Gals)	496	504	638	667	699
Total Parts (\$)	\$115,810	\$ 96,052	\$ 99,832	\$103,337	\$130,882
Total Labor Charged	\$ 52,308	\$ 51,770	\$ 55,864	\$ 54,362	\$ 68,794

Fuel Purchased

	2016-17	2017-18	2018-19	2019-20	2020-2021
Unleaded Fuel (Gals)	22,988	21,010	25,936	26,833	26,169
Unleaded Fuel (\$)	\$ 47,099	\$ 59,116	\$ 66,793	\$ 63,161	\$ 64,755
Diesel Fuel (Gals)	45,910	41,791	46,500	44,026	44,453
Diesel Fuel (\$)	\$101,284	\$ 123,358	\$140,020	\$119,452	\$116,314

City of Waverly - Public Works Equipment Services

Vehicles & Equipment Purchased

FY 2020-21

Department /	Vehicle or Equipment							Date
Division	Purchased & Make / Model	Bid Date	Low Bidder	Low Bid \$	Trade-In \$	Net Bid Ş	Trade-In	Received
Public Works / Water,Sewer, RUT & Cemetary	John Deere 50G Compact Excavator	9/22/2020	Murphy Tractor	\$61,985		\$61,985		2/9/2021
Public Works / Public Services, WPC	2 Dodge Ram 1/2 Ton Pick-Up Trucks	10/21/2020	Krueger Auto	\$53,904	\$11,000 \$13,500	\$29,404	2011 Silverado 2013 Silverado	2/11/2021
Public Works / Streets	Hook Lift & Accessories for Freightliner / Swaploader & Beau-Roc	11/12/2019	TriState Truck Equipment	\$98,779	·	\$98,779		10/23/2021

City of Waverly - Public Works

Sale of Used City Vehicles & Equipment

FY 2020-21

Division	Vehicles or Equipment Sold	Bid Date	Winning Bidder	Bid \$
ES	Wheel Loader Tires	08/07/20	Vernon Sebilsky	\$ 453.00
SW	Snow Box for Hook Lift Truck	03/31/21	Kilburg Equipment	\$ 2,896.00
Streets	Flat Rack	03/31/21	Jamie Panning	\$ 450.00
sw	Recycling Containers for Hook Lift Truck	03/31/21	Kilburg Equipment	\$ 2,406.00
Streets	2011 Silverado Pickup	02/11/21	Krueger Auto	\$ 11,000.00
WPC	2013 Silverado Pickup	02/11/21	Krueger Auto	\$ 13,500.00

EQUIPMENT SERVICES MONTHLY REPORT (WORKSHEET FOR ANNUAL REPORT)

	2021						2020	2020					
	JAN	FEB	MARCH	APRIL	MAY	JUNE	JULY	AUG	SEP	OCT	NOV	DEC	TOTALS
Service Jobs	79	71	52	59	47	63	50	68	49	75	47	67	727
Oil Changes	19	14	14	19	12	12	18	28	13	15	10	19	193
Tire Repairs	4	-	1	3	3	10	3	2	3	4	3	10	46
Batteries	-	1	-	-	3	2	2	7	-	3	-	-	18
New Tires	14	-	4	11	9	23	3	12	4	13	22	15	130
Antifreeze (Gals)	2	10	3	1	1	1	1	1	2	2	-	1	25
Oil (Gals)	56	62	41	65	48	45	65	90	33	44	45	105	699
Total Parts (\$)	\$ 10,818	\$ 15,345	\$ 7,920	\$ 12,489	\$ 10,942	\$ 12,261	\$ 11,005	\$ 10,251	\$ 4,511	\$ 8,874	\$ 10,648	\$ 15,818	\$ 130,882
Total Labor (\$)	\$ 6,987	\$ 5,213	\$ 3,867	\$ 5,257	\$ 7,799	\$ 5,788	\$ 6,485	\$ 6,311	\$ 4,311	\$ 3,791	\$ 5,754	\$ 7,231	\$ 68,794

FUEL PURCHASED

	2021						2020						
	JAN	FEB	MARCH	APRIL	MAY	JUNE	JULY	AUG	SEP	OCT	NOV	DEC	TOTALS
Unleaded Fuel (Gals)	1,924	1,965	2,163	2,134	2,256	2,632	2,662	2,279	2,034	2,220	1,845	2,055	26,169
Unleaded Fuel (\$)	\$4,492	\$4,962	\$6,241	\$6,214	\$ 6,693	\$ 7,923	\$ 6,043	\$ 4,967	\$ 4,489	\$ 4,671	\$ 3,605	\$ 4,455	\$ 64,755
Diesel Fuel (Gals)	4,061	4,485	3,807	3,236	3,123	3,812	4,001	3,232	3,493	3,988	2,994	4,221	44,453
Diesel Fuel (\$)	\$10,309	\$12,108	\$11,900	\$9,720	\$ 9,336	\$ 11,549	\$ 9,870	\$ 7,910	\$ 8,539	\$ 8,655	\$ 6,449	\$ 9,969	\$ 116,314

City of Waverly **Department of Public Works**

FY 2020-21

STREETS - RUT

The Street Division involves many diverse areas. These areas will be summarized individually to overview the annual events. The Street Division maintains approximately 75+ miles/ 1,162 blocks of primary streets, 10 miles of gravel roads and alleys, and numerous municipal-owned parking lots.

Street Maintenance and Reconstruction

Seal Coat Program Pothole Repair Crack Sealing

Snow Removal

Painting

Line Striping
Curb Painting
School Crossing Signs
Dry Run Walk Bridges

Special Collection Week (Furniture, Appliances, Tires, Yard Waste, & Brush)

Fall Leaf Pickup

Mowing

Street Sweeping

Road Grading

Alley Maintenance

Street Signs

Maintenance Replacement

Emergency Response

Flash Flooding

Storm Damage Cleanup Other Manpower Needs

Parking Lot Maintenance

City of Waverly - Public Works

Streets - RUT

Work Hours Per Core Services

FY 2020-21

Streets Shoulder Work/Recon Road Grading Alleys Cold Mix Patching /	Hours 1,271 32 49	Painting Line Striping, Curbs & X-Walks	<u>Hours</u> 170
Durapatching Street Sweeping Weed Mowing / Tree Trimming Rock / Chips Hauling	1,088 976 159 205	Snow Removal Sand Hauling Snow Fence Snow Plowing Snow Removal Sanding	76 88 349 560 42
Maintenance Catch Basins Bridges Culverts Manholes Dry Run Building Maintenance Equipment Maintenance	200 7 47 584 0 60 561	Signs Repair &/or Replace New Installations Special Projects Airport Yard Waste Spring Clean-up & Fall & Winter Clean-up Mulch & Compost Deliveries Water Dept Solid Waste Dept Sewer Maintenance WPC Dept Recycling Center Cemetery Dept Golf Course Dept Equip Services Parks Dept Hospital Meetings / Training	104 18 0 191 27 133 8 405 12 0 17 0 112 0 112 0 40

City of Waverly - Public Works Streets - RUT

Street Maintenance & Construction

2020-21

MATERIAL COMPARISON REPORT

Fiscal Year	2015-16	2016-17	2017-18	2018-19	2019-20	2020-21
Asphalt Patch						
Tons	152	145	154	161	192	79
Cost (\$)	\$16,723	\$15,918	\$16,585	\$18,300	\$22,464	\$8,753
Road Rock						
Tons	779	509	254	994	1,147	373
Cost (\$)	\$7,156	\$4,681	\$2,375	\$9,446	\$11,123	\$3,686
3/8" Chips						
Tons	56	92	173	64	151	96
Cost (\$)	\$665	\$1,116	\$2,106	\$795	\$1,502	\$1,258
CRS-2 Oil						
Gallons	2,714	1,480	5,474	1,665	3,308	2,492
Cost (\$)	\$4,750	\$2,591	\$8,072	\$3,163	\$5,956	\$4,486

STREET MAINTENANCE (BLOCKS)

Fiscal Year	2015-16	2016-17	2017-18	2018-19	2019-20	2020-21
Single Seal Coat (Bid)	75	100	125	60	53	110
Double Seal Coat	3	0	1	0	0	6
Slurry Seal Coat	0	8	21.6	10	7	0

SNOW REMOVAL MATERIAL COMPARISON

Fiscal Year	2015-16	2016-17	2017-18	2018-19	2019-20	2020-21
Rock Salt						
Tons	661	989	821	852	729	805
Cost (\$)	\$54,360	\$79,073	\$61,172	\$69,367	\$64,195	\$6,158
Ice Sand						
Tons	0	321	30	8	120	7
Cost (\$)	\$0	\$1,900	\$270	\$188	\$1,082	\$175

Department of Public Works

FY 2020-21

AIRPORT

Airport Commission Members (Since)

Eric Bagelmann (January 2018)	Active
Dennis Hansen (May 2006)	Active
Lee Hinrichs (September 2018)	Active
Mike Sherer (December 2019)	Active
Jane Wollenzien (May 2014)	Active

Irvin Swieter, Swieter Aircraft Services – FBO (November 2018 – October 2023) 5-yr Agreement Irvin Swieter, Waverly Air Services – Airport Manager (November 2018 – October 2023) 5-yr Agreement

Julie Meyers, Council Liaison (June 2021)

Kris Glaser, Council Liaison (January 2020 – May 2021)

Mike Cherry, City Engineer (April 1997)

Highlights for July 2020 - June 2021

Airport Runway 29 Extension 2018

- On April 15, 2019 Council approved a contract with J.B. Holland of Decorah, Iowa for the construction of the Runway 29 Extension project. This project extended the runway eastward by 400 feet. The project was finalized in January 2021.
- ➤ In spring 2021 the obsolete security cameras were replaced.

Looking to the Future:

- Construct New Taxiway Connector on the West End
- Upgrade Electrical Power Supply to T-Hangars and Individual Hangars
- Reconstruct Hangar Taxiways
- Rehab/Reconstruct Hangar Apron
- Expand Hangar Apron
- Construct New T-Hangars

Report Summary:

The Waverly Airport continues providing valued services to the community and the surrounding region. The Airport Commission is proud of the advancements that have been made and appreciate the City's support and help in those efforts. Waverly is a steadily growing community and the Airport continues to provide a significant economic benefit at minimal cost to the City's tax payers.

MONTHLY FLIGHT TOTALS

	jan	feb	mar	apr	may	jun	jul	aug	sep	oct	nov	dec
2011	97	151	158	218	128	214	1093	628	128	142	192	118
2012	196	122	124	118	250	176	1129	224	166	176	164	122
2013	92	36	110	144	132	140	326	924	332	188	214	60
2014	106	43	123	102	254	180	508	480	358	250	87	62
2015	96	50	64	223	136	239	951	953	592	202	224	92
2016	164	208	304	11	2	3	902	438	365	218	226	192
2017	101	377	265	180	277	312	835	625	387	176	133	86
2018	101	34	72	107	137	159	523	318	287	0	22	29
2019	42	38	107	177	169	162	520	384	140	224	124	83
2020	45	74	147	112	4	28	449	179	228	130	127	271
2021	55	39	135	103	251	312	625	540	112	270		

CUMULATIVE FLIGHTS THROUGH YEAR

	jan	feb	mar	apr	may	jun	jul	aug	sep	oct	nov	dec
2011	97	248	406	624	752	966	2059	2687	2815	2957	3149	3267
2012	196	318	442	560	810	986	2115	2339	2505	2681	2845	2967
2013	92	128	238	382	514	654	980	1904	2236	2424	2638	2698
2014	106	149	272	374	628	808	1316	1796	2154	2404	2491	2553
2015	96	146	210	433	569	808	1759	2712	3304	3506	3730	3822
2016	164	372	676	687	689	692	1594	2032	2397	2615	2841	3033
2017	101	478	743	923	1200	1512	2347	2972	3359	3535	3668	3754
2018	101	135	207	314	451	610	1133	1451	1738	1738	1760	1789
2019	42	80	187	364	533	695	1215	1599	1739	1963	2087	2170
2020	45	119	266	378	382	410	859	1038	1266	1396	1523	1794
2021	55	94	229	332	583	895	1520	2060	2172	2442		

City of Waverly Department of Public Works FY 2020-21

WATER

The Water Division is responsible for the operation and maintenance of the total water system including wells, towers, piping, pumps, controls, hydrants, and other equipment within the City of Waverly. This division performs or provides programs as follows: replacement of older system valves and hydrants, valve box raising and replacement, valve turning, hydrant flushing and flow testing, water main repair, water main testing and installation, water quality testing, answers customer complaints on taste, smell, usage, or questions regarding water quality as per articles that appear in the newspapers.

The Water Division supplies water to Waverly residents and industry utilizing four wells, three towers, and approximately 76 miles of water main. This includes 727 fire hydrants, 1,427 water main valves, over 552 hydrant valves, and 4,380 meters. The pumping capacity of the system is approximately 5,300 gallons per minute and total storage of 1,750,000 gallons elevated. The average daily pumpage for FY 2020-21 was 1,053,075 gallons per day.

During FY 2020-21, the Water Division continued to locate and correct water leaks. The Water Division also responded to 1,565 lowa One Calls and located underground utilities for water, sanitary sewer and storm sewer. Our billing to pumpage accountability has been calculated at 73.9%.

FUTURE PROJECTS

- 1. Continue replacement of older system valves and hydrants.
- 2. Continue education on the ever-changing regulations set forth by the IDNR and USEPA to insure a safe drinking water system.
- 3. Continue with the Source Water Protection Plan to reduce or eliminate certain contaminates from entering our ground water source and to educate the public on the importance of such a plan.
- 4. Work on updating the accuracy of the GIS mapping system by acquiring data in the field.

City of Waverly - Public Works

Water

Core Services

FY 2020-21

Water Meters	Totals
New Meter Installations	170
Meters Replaced	74
Seasonal In	72
Seasonal Out	106
ERTs	108
Meters Tested & Repaired	124
Hyd. Meters / Hose Bib Meter	132

Water Service Lines	Totals
Capped Services	2
Service Line Taps	3
Sound Detection	25

Water Mains	Totals
Repaired	16
Replaced	0
Sound Detection	25
Large Taps (4"-6"-8")	0

Water Valves	Totals
Valves Operated	228
Valves Installed	4
Valves Repaired	6
Valves Replaced	4

Water Valve Boxes	Totals
Boxes Repaired	26
Boxes Installed	2
Boxes Cleaned	55
Boxes Raised	20
Boxes Lowered	11

Number of Locates	Totals	
Iowa One Call Tickets	1,565	
Structures Located from	4.928	
IOC Tickets	4,920	
Responses Entered	1,565	

Hydrants	Totals
Flushed	295
Repaired	245
Replaced	0
Installed	1
Painted	98
Flagged	6

Water Towers	Visits
Interior	92
Exterior	92
Exterior Maintenance (hours)	15

Wells	Visits
Interior	1,120
Exterior	1,120
Exterior Maintenance (hours)	35

Other Projects	Total
Contractors	312
Other City Departments	185

Service Center	Hours
Record Keeping (# of Hours)	605
Equipment Maintenance (Hrs)	105
Building Maintenance (Hrs)	40
Customer Care	148
Call Outs (Law Center/SCADA Alarms)	53

Number of Samples Taken	Totals
Bacteria	126
Chlorine	2,820
Fluoride	1,580
Nitrate	220

City of Waverly - Public Works Water

Operational Data & Gallons Pumped

FY 2020-21

Operational Data for Water System Repairs

	2015-16	2016-17	2017-18	2018-19	2019-20	2020-21
Main Lines	14	12	24	14	12	16
Service Lines	12	13	32	11	4	5
4" Valves Installed	2	1	2	2	1	1
6" Valves Installed	2	1	1	1	2	1
8" Valves Installed	1	1	1	0	0	2
12" Valves Installed	0	0	0	0	0	0
Service Lines Capped	8	4	6	3	3	2
3/4" Taps Made	3	5	2	2	2	0
1"-2" Taps Made	13	15	30	3	1	0
4" Taps Made	1	0	0	0	0	0
6" Taps Made	8	5	0	0	0	0
8" Taps Made	2	4	0	0	0	0

Gallons Pumped Versus Gallons Billed

	Gallons Pumped	Estimated Unmetered Gallons*	Gallons Billed	Percent
				Accountable
2020-21	384,774,000	16,065,000	268,223,000	74%
2019-20	349,624,000	9,521,000	250,099,000	74%
2018-19	341,884,000	13,058,000	243,332,000	75%
2017-18	358,615,000	19,588,000	250,852,000	75%
2016-17	356,489,000	46,187,000	247,064,000	82%
2015-16	352,702,000	46,184,000	254,403,000	85%

^{*} Estimated Unmetered Gallons are for hydrant flushing, watermain flushing, sewer jet machine, street sweeper, Fire Department, water leaks, etc.

Water Consumption

Salesman Gallons	113,600
Salesman Revenue	\$568
City Consumption Gallons	7,455,000
Highest Pumping Day	2,458,000
Lowest Pumping Day	724,000
Average Pumping Day	1,053,075
Total Gallons Pumped	384,774,000

City of Waverly **Department of Public Works**FY 2020-21

WATER POLLUTION CONTROL

The Water Pollution Control Division operates and maintains the wastewater treatment facilities for the City. These facilities are the treatment plant, main lift station, and nine smaller lift stations. The testing and monitoring of industrial discharges plus disposal of biosolids are also the responsibility of the WPC Division. The efficient operation and maintenance of these facilities are required by permits and monitored by State and Federal agencies, DNR and EPA. The daily average treatment of wastewater for fiscal year 2020-21 was 1,054,400 gallons.

The WPC Facility and staff conducted several tours throughout the school year to elementary, high school, and Wartburg College classes. Staff has also made classroom or site presentations to different classes or interested groups.

This completes a brief overview of the past fiscal year. Although not a complete summary, it does not represent the knowledge and expertise needed to operate and maintain an efficient WPC Facility. It is our method of recycling the very precious resource of water. This is one reason that some cities are referring to their waste treatment facilities as Water Reclamation Facilities.

CURRENT PROJECTS

 Upgrade of WPC Plant to Activated Sludge Process (from Trickling Filter/RBC Process), for Nutrient Reduction.

FUTURE PROJECTS

- 1. Eastgate Lift Station
- 2. Flow measurement at each outfall as well as influent.

PROBLEM AREAS OR AREAS OF CONCERN

- 1. Shortage of qualified and accessible land for biosolids application.
- 2. The need to upgrade process controls.
- 3. Budgets must continue to reflect the need to upgrade lift stations and aging equipment.

DISCHARGE SERIAL # 001 - # 002

Date: June, 2021

Facility Number 0990001 Note: 0.0 = <MDL of 0.5

		MGD		CBOD 5 [DAY 20 °C							TOTAL SUSPENDED SOLIDS		AMMONIA NITROGEN				
DAY OF MONTH	DAY OF WEEK	GOLF COURSE FLOW	EFF. FLOW MGD	EFF. MG/L	EFF. LBS/DAY	EFF. PHOS. MG/L	EFF. PHOS. LBS/DAY	EFF. TOTAL N (as N) MG/L	EFF. TOTAL N (as N) LBS/DAY	EFF. Cu MG/L	EFF. Cu LBS/DAY	EFF. MG/L	EFF. LBS/DAY	FINAL MG/L	FINAL LBS/DAY	EFF. ph	EFF. TEMP.°F.	E. COLI #/100 ML
1	Tues.		1,160		 							,				8.1	60	
2	Wed.		1,110	6	56	3,49	32.31	26.3	243.47	0,0366	0.3388	12	111	<0.50	0	8,1	60	1.0
3	Thurs.		1,150		 											8,1	61	
4	Fri.		1.090	5	45							11	100	<0.50	0	8.1	62	
5	Sat.		1.000															
6	Sun.	0,352	0,698															
7	Mon.	0.301	0.769													8,1	63	
8	Tues.	0,245	0.805	6	40							7	47	<0.50	0	8,0	65	
9	Wed.	0.261	0.799	5	33	3.86	25.72	23.9	159.26	0.0230	0.1533	6	40	<0.50	0	7,9	65	1.0
10	Thurs.	0.274	0,836													8.0	66	
11	Fri.	0.271	0.719								"							
12	Sat.	0,325	0.785													8,0	65	
13	Sun.	0.191	0,629															
14	Mon.	0,276	0,664													8,0	64	
15	Tues.	0.243	0.747													8.0	65	
16	Wed.	0,266	0,704	7	41	3.69	21.67	32.9	193.17	0,0352	0.2067	9	53	<0.50	0	7.9	64	1.0
17	Thurs.	0.246	0.734			·										7.9	65	
18	Fri,	0,264	0,706	8	47							9	53	<0.50	0	8.0	68	
19	Sat.	0.239	0.611										<u> </u>					
20	Sun.	0.260	0.690															
21	Mon.	0.252	0.628													8.0	64	ļ
22	Tues.	0.257	0.673													8.1	62	<u> </u>
23	Wed.	0.247	0.693	7	40	3.79	21,90	29,6	171,08	0.0353	0.2040	8	46	<0.50	0	8.1	64	14.0
24	Thurs.	0,013	0.977													8.0	66	
25	Fri.		1.040	6	52							9	78	<0.50	0	7.9	67	
26	Sat.		0.900															
27	Sun.		0.970															
28	Mon.	0.186	0.854										 			7.8	67	
29	Tues,	0,239	0.761							0.0000						8.0	67	
30	Wed.	0,258	0.762			3.67	23,32	31.7	201.46	0.0339	0.2154	10	64	<0.50	0	7.9	67	19.0
											<u> </u>							

TOTAL	5,5	24,664	50,0	355	124.92	968,43	1.1182	81.0	592	0,0	0.0			36.0
AVERAGE	0.2	0,822	6,3	44	24.98	193,69	0.2236	9.0	66	<0.50	0.0	8.0	64	7.2
MAX	0.4	1,160	8.0	56	32.31	243,47	0.3388	12.0	111	<0.50	0.0	8,1	68	19.0
MIN	0.0	0.611	5.0	33	21.67	159.26	0.1533	6.0	40	<0.50	0.0	7.8	60	1.0

7 DAY AVERAGE												1		
WEEK 1	0.3	0.997	5,5	50	32.31	243.47	0.3388	11.5	106	<0.50	0.0	8.1	61	1.0
WEEK 2	0.3	0.748	5,5	37	25.72	159,26	0.1533	6,5	43	<0.50	0.0	8.0	65	1.0
WEEK 3	0.3	0.689	7,5	44	21.67	193,17	0.2067	9,0	53	<0.50	0,0	8.0	65	1.0
WEEK 4	0.2	0.872	6,5	46	21.90	171.08	0.2040	8.5	62	<0.50	0,0	8.0	65	14.0

MONTHLY MONITORING REPORT

Date: June, 2021

DISCHARGE SERIAL # 001 - # 002

Facility Number 0990001 Note: 0.0 = <MDL of 0.5

			DIGES	TER CONT	TENTS		TRICKLING	G BOD 5 DAY 20 °C							SUSP	TAL ENDED LIDS			
DAY OF MONTH	DAY OF WEEK	FLOW MGD	TEMP °F	ph	VOL. ACID MG/L	ALKALIN. MG/L	FILTER RECIRC,	INF. MG/L	INF. LBS/DAY	INF. PHOS. MG/L	INF. PHOS. LBS/DAY	TOTAL N (as N) MG/L	INF. TOTAL N (as N) LBS/DAY	INF. TKN (as N) MG/L	INF. TKN (as N) LBS/DAY	INF. MG/L	INF. LBS/DAY	RAW ph	RAW TEMP.°F
1	Tues.	1,160	96	6.85	420	2200	1.00		T		T		1				T	7.7	58
2	Wed.	1.110	96	6,91	1	2200	1.05	134	1240	6.20	57,40	25.2	233.29	21,4	198,11	244	2259	7.4	56
3	Thurs.	1.150	96	6,92			1.01	191	 -		01.40	20.2	200.20	& J. T	100.71		2200	7.7	59
4	Fri.	1.090	96	6,91		-	1.07	137	1245							242	2200	7.4	57
5	Sat.	1,000		1		1	1,16		 				l				2200		
6	Sun.	1.050				1	1,11		 				· · · · · · · · · · · · · · · · · · ·			<u> </u>	1	<u> </u>	
7	Mon.	1,070	96	6,93	413	2530	1,09									-	l i	7.6	58
8	Tues,	1.050	96	6.95		1	1.11	184	1611							316	2767	7.4	58
9	Wed.	1,060	96	6.91			1.10	137	1211	3.91	34.57	24.8	219.24	17.4	153,82	220	1945	7.4	59
10	Thurs.	1,110	96	6.92			1.05	, -, -		414.					100101			7.5	58
11	Frí.	0,990					1.17		j										1
12	Sat.	1,110	97	6.91			1.05											7.6	58
13	Sun.	0.820				i	1.34												
14	Mon.	0.940	96	6.97	458	2750	1.22										1	7.5	58
15	Tues.	0.990	96	6.90			1.17											7.6	60
16	Wed.	0.970	96	6.96			1.19	273	2209	9,79	79,20	36,2	292.85	32.7	264,54	446	3608	7.3	59
17	Thurs.	0.980	96	6.96			1.18											7.5	61
18	Fri.	0.970	96	6.92			1,19	151	1222							272	2200	7.4	60
19	Sat.	0.850					1.31	_										ì	
20	Sun.	0.950					1.21												
21	Mon.	0.880	96	6.93	443	2900	1.28											7.3	61
22	Tues.	0.930	97	6.95			1.23											7.5	61
23	Wed.	0.940	96	6.96			1.22	192	1505	7,23	56,68	30.2	236.76	26.3	206,18	288	2258	7.3	59
24	Thurs.	0.990	96	6.96			1.17											7.5	61
25	Fri.	1.040	96	6.94			1.12	160	1388							268	2325	7.4	61
26	Sat.	0.900					1.26												
27	Sun.	0.970					1.19												
28	Mon.	1.040	96	6.96	383	2750	1,12			_								7.4	62
29	Tues.	1.000	96	6.94			1,16											7.5	60
30	Wed.	1.020	96	6.91			1.14			6.57	55,89	25.5	216,92	20.3	172.69	244	2076	7.4	61

k 													
TOTAL	30.130			 34,670	1368.0	11631	283.73	1199.06	995.34	2540.0	21637		
AVERAGE	1.004	96,1	6,9	1,156	171.0	1454	56.75	239.81	199.07	282.2	2404	7.5	59.3
MAX	1.160	97.0	7.0	1.340	273.0	2209	79.20	292.85	264.54	446.0	3608	7.7	62.0
MIN	0.820	96.0	6.9	1.000	134.0	1211	34.57	216.92	153.82	220,0	1945	7.3	56.0

7 DAY AVERAGE							1			 			1	
WEEK 1	1.090		Ţ	1,070	135.5	1243		57.40	 233,29	198.11	243,0	2229	7.6	57.6
WEEK 2	1.011			1,149	160.5	1411		34,57	219,24	153.82	268,0	2356	7.5	57.6
WEEK 3	0.941			1,219	212.0	1715		79.20	 292,85	264.54	359,0	2904	7,4	58.2
WEEK 4	0.973			1.187	176.0	1446		56.68	236.76	 206.18	278,0	2291	7.4	60.8

Signature:__

Certification Number: 3989

Date: May, 2021

DISCHARGE SERIAL # 001 - # 002

Facility Number 0990001 Note: 0.0 = <MDL of 0.5

		MGD		CBOD 5 I	DAY 20 °C							SUSP	TAL ENDED LIDS		MONIA ROGEN			
DAY OF MONTH	DAY OF WEEK	GOLF COURSE FLOW	EFF. FLOW MGD	EFF. MG/L	EFF. LBS/DAY	EFF. PHOS. MG/L	EFF. PHOS. LBS/DAY	EFF. TOTAL N (as N) MG/L	EFF. TOTAL N (as N) LBS/DAY	EFF. Cu MG/L	EFF. Cu LBS/DAY	EFF. MG/L	EFF. LBS/DAY	FINAL MG/L	FINAL LBS/DAY	EFF. ph	EFF. TEMP.°F.	E. COLI #/100 ML
1	Sat.	0.224	0.706		T						<u> </u>							
2	Sun.	0.232	0.798		 													
3	Mon.	0.097	0.883		 											7.9	60	ļ
4	Tues.	0.007	0.970	7	57							12	97	0.62	- 5	8.0	59	
5	Wed.		0.960	10	80	4.15	33.23	36.2	289.83	0.0528	0,4227	10	80	< 0.50	0	8.0	58	
6	Thurs.		1.020					·								8.1	58	
7	Fri.	·	0.900													8.1	56	
8	Sat.		1.020															
9	Sun.		0.990				"											·
10	Mon.		0.960													8.1	57	
11	Tues.		0.980													8,0	57	
12	Wed.		0.980	8	65	3.75	30,65	31.4	256.64	0.0536	0.4381	14	114	<0.50	0	8.0	58	
13	Thurs.		1.020													8.0	58	
14	Fri,		0,950	9	71							10	79	<0.50	0	8,0	58	
15	Sat.	•	0.920															
16	Sun.		0.990															
17	Mon.		0.990													7.9	60	
18	Tues,	i i	1,110													8,0	61	
19	Wed.		1.070	7	62	4.35	38,82	31.1	277.53	0.0376	0.3355	11	98	<0.50	0	8.0	60	
20	Thurs.		1,240													8,0	61	
21	Fri.		1.150	7	67							9	86	<0.50	0	8,1	62	
22	Sat.		1.000													,		
23	Sun.		1,110															
24	Mon.		1.110													8.0	63	
25	Tues.		1.140													8.1	64	
26	Wed.		1.140	5	48	3.80	36.13	28.3	269.07	0.0320	0.3042	10	95	<0.50	0	8.1	63	
27	Thurs.		1.360													8.1	60	
28	Fri.		1.170	6	59							10	98	<0.50	0	8.0	58	
29	Sat.		1,080															
30	Sun.		1.130															
31	Mon.		0.990								<u>_</u>					8.0	60	

TOTAL	0.6	31.837	59.0	509	138.82	1093.07	1.5006	86.0	748	0.6	5.0			0.0
AVERAGE	0.2	1.027	7.4	64	34.71	273.27	0.3751	10.8	93	0.6	0.6	8.0	60	0.0
MAX	0,2	1,360	10,0	80	38.82	289.83	0,4381	14,0	114	0.6	5.0	8,1	64	0.0
MIN	0.1	0.706	5.0	48	30,65	256,64	0.3042	9.0	79	0,6	0.0	7.9	56	0.0

7 DAY AVERAGE														
WEEK 1	0,2	0.891	8.5	68	33.23	289.83	0.4227	11.0	89	0.6	2.5	8.0	58	0.0
WEEK 2	0.0	0.986	8.5	68	30.65	256.64	0.4381	12.0	97	<0.50	0.0	8.0	58	0.0
WEEK 3	0.0	1.067	7.0	65	38.82	277,53	0.3355	10.0	92	<0.50	0.0	8,0	61	0.0
WEEK 4	0,0	1.147	5.5	53	36,13	269.07	 0.3042	10.0	96	<0.50	0.0	8.1	62	0.0

MONTHLY MONITORING REPORT

Date: May, 2021

DISCHARGE SERIAL # 001 -# 002

Facility Number 0990001

7.6

58

Note: 0.0 = <MDL of 0.5 TOTAL SUSPENDED **DIGESTER CONTENTS** BOD 5 DAY 20 °C SOLIDS TRICKLING TOTAL INF. INF. INF. FILTER VOL. DAY DAY INF. INF. Ν TOTAL N TKN TKN RAW RECIRC. FLOW TEMP OF OF ACID ALKALIN. INF. INF. PHOS. PHOS. (as N) (as N) (as N) (as N) INF. INF. RAW TEMP.°F FLOW MONTH WEEK MGD °F MG/L MG/L MG/L LBS/DAY MG/L LBS/DAY MG/L LBS/DAY MG/L LBS/DAY MG/L LBS/DAY ph MGD ph 0.930 Sat. 1,23 2 Sun. 1.030 1.13 3 Mon. 0.980 96 6.88 323 1990 1.18 7.6 57 4 0.970 96 6.84 181 1464 300 2427 Tues. 1.19 7.5 55 5 157 31.39 30.2 241.79 25.5 204.16 Wed. 0.96096 6.79 1.20 1257 3.92 244 1954 7.5 56 6 Thurs. 1.020 96 6.79 1.14 7.5 55 7 Fri. 0.900 96 6.77 1.26 7,9 56 8 Sat. 1.020 1.14 9 Sun. 0.990 1.17 10 Mon. 0.960 96 6.75 345 1820 1.20 7.8 57 11 Tues. 0.980 96 6.77 1.18 7.6 56 12 Wed. 0.980 96 6.78 1,18 241 1970 7,94 64,90 41.0 335.10 37.8 308.95 468 3825 7.5 56 13 Thurs. 1.020 96 6.77 1,14 7.7 57 14 0.950 6.78 1315 240 Fri. 96 1.21 166 1902 7.5 56 15 0.920 Sat. 1.24 16 Sun. 0.990 1.17 17 Mon. 0.990 96 6.81 285 1760 1.17 7.7 57 18 Tues. 1.110 96 6.73 1.05 7.6 56 19 Wed. 1.070 96 6.76 1.09 240 2142 60,50 315,90 305,19 6,78 35,4 34.2 356 3177 7.5 56 20 1,240 96 0.92 Thurs. 6.75 7.6 57 1.150 96 21 Fri. 6.80 1.01 134 1285 228 2187 7.4 57 22 Sat. 1.000 1.16 23 1.110 Sun. 1.05 24 96 300 1810 Mon, 1,110 6,81 1.05 7.4 57 25 96 Tues, 1,140 6,80 1.02 7.4 58 26 Wed, 1,140 96 6,80 1.02 156 1483 6.02 57.24 26.6 252.90 24.5 232,94 236 2244 7.4 57 27 Thurs. 1,360 96 6.82 0.80 7.6 59 28 Fri. 1.170 96 6,83 0.99 133 1298 248 2420 7.5 56 29 Sat. 1,080 1.08 30 Sun. 1,130 1,03

					 										
TOTAL	32,390				, and a	34.570	1408.0	12214	214.02	1145.70	1051.24	2320.0	20134		
AVERAGE	1.045	96.0	6.8			1.115	176.0	1527	53.50	286.42	262.81	290.0	2517	7,6	56.6
MAX	1.360	96,0	6,9			1.260	241.0	2142	64.90	335.10	308.95	468.0	3825	7.9	59.0
MIN	0.900	96.0	6.7			0.800	133.0	1257	31.39	241.79	204.16	228.0	1902	7.4	55.0

1.17

7 DAY AVERAGE										• • •					
WEEK 1	0.970			1.190	169.0	1361		31.39	 241.79		204.16	272.0	2190	7.6	55.8
WEEK 2	0.986			1.174	203.5	1642		64.90	335.10		308.95	354.0	2863	7.6	55.8
WEEK 3	1.067			1.093	187.0	1713	Ī	60.50	315.90		305.19	292,0	2682	7.6	55.8
WEEK 4	1.147	·		1.013	144.5	1390		57.24	252.90		232.94	242.0	2332	7,5	57.4

Signature: 3989

31

Mon.

0.990

96

6.87

MONTHLY MONITORING REPORT

Date: April, 2021

DISCHARGE SERIAL # 001 - # 002

Facility Number 0990001 Note: 0.0 = <MDL of 0.5

	-		DIGEST	TER CONT	TENTS		TRICKLING	BOD 5 D	0AY 20 °C							SUSP	TAL ENDED LIDS		
DAY OF MONTH	DAY OF WEEK	FLOW MGD	TEMP °F	ph	VOL. ACID MG/L	ALKALIN. MG/L	FILTER RECIRC. FLOW MGD	INF. MG/L	INF. LBS/DAY	INF. PHOS. MG/L	INF. PHOS. LBS/DAY	TOTAL N (as N) MG/L	INF. TOTAL N (as N) LB\$/DAY	INF. TKN (as N) MG/L	INF. TKN (as N) LBS/DAY	INF. MG/L	INF. LBS/DAY	RAW ph	RAW TEMP.°F
1	Thurs.	1.040	96	6.87	Γ	T	1,12	112	971		Ι'''		· · · · ·			180	1561	7.5	53
2	Fri.	1.070	96	6.92		·	1.09	112								- '	1,551	7.5	53
3	Sat.	1,300		0,52			0,86		 										
4	Sun.	0.760	<u> </u>				1,40			ļ——						-			
5	Mon.	1,150	96	6.89	278	2100	1.01										1	7.7	54
6	Tues.	1,130	96	6,86			1.03		i						İ			7.6	54
7	Wed.	1,160	96	6,87			1.00	193	1867	6.27	60.66	29.9	289.26	25.3	244.76	312	3018	7.5	53
8	Thurs.	1.120	96	6.84			1.04											7.8	54
9	Fri.	1,080	93	6,85			1.08	173	1558							304	2738	7.5	53
10	Sat.	0,980					1.18												
11	Sun.	1,070					1.09												
12	Mon.	1.050	96	6.86	458	2090	1.11											7.8	54
13	Tues.	1,000	96	6.81			1.16											7.8	54
14	Wed.	1.020	96	6,85			1.14	183	1557	7.15	60.82	34.3	291.78	30.4	258,61	356	3028	7.6	53
15	Thurs.	1.080	·				1.08												
16	Fri.	1.040	96	6.83			1.12	179	1553							328	2845	7.5	54
17	Sat.	0.930	97	6.88			1.23								<u> </u>			7.8	54
18	Sun.	1.040					1.12												
19	Mon.	0.960	96	6.86	300	2150	1.20		<u> </u>									7.7	55
20	Tues.	0,940	96	6.85			1.22											7.8	55
21	Wed.	0,990	96	6.88			1.17	178	1470	6,97	57,55	34.5	284.85	31.1	256,78	272	2246	7.5	54
22	Thurs,	1.020	96	6.82			1.14								ļ.,			7.7	54
23	Fri.	0.980	96	6.81			1.18	162	1324						ļ[360	2942	7.5	54
24	Sat.	0.860					1.30						L		<u> </u>				
25	Sun.	0.920					1.24		<u> </u>										
26	Mon,	1,040	96	6.87	308	1980	1.12										1000	7.8	56
27	Tues,	0.990	96	6.81			1.17	140	1156	5.37	44.34	29,3	241.92	24.4	201.46	234	1932	7.6	55
28	Wed.	0.980	96	6.81			1.18											7.7	56
29	Thurs.	0.940					1.22												
30	Fri.	0.940	96	6.79			1,22								ļ		ļ	7.5	55
																	ļl		

TOTAL	30.580			34,220	1320.0	11456	223.	37	1107.82	961.61	2346.0	20311		
AVERAGE	1.019	95.9	6.8	1.141	165.0	1432	55.8	34	276.95	240.40	293.3	2539	7.6	54.1
MAX	1,300	97.0	6.9	1,400	193,0	1867	60.8	32	291,78	258.61	360.0	3028	7.8	56.0
MIN	0.760	93.0	6.8	0,860	112.0	971	44.3	34	241,92	201.46	180.0	1561	7.5	53.0

7 DAY AVERAGE		T	 	 · i	<u> </u>									
WEEK 1	1.087			 1,073	152.5	1419		60.66	 289.26	 244,76	246.0	2290	7.6	53.4
WEEK 2	1,046		 	 1,114	178.0	1557		60.82	 291.78	258.61	330.0	2883	7.7	53.6
WEEK 3	0.997			1,163	178.5	1511	·	57.55	284.85	256.78	300.0	2545	7.7	53.6
WEEK 4	0,970			1.190	151.0	1240		44.34	241.92	201.46	297.0	2437	7.7	55.0

Signature:		
Certification	Number:	3989

Facility Number 0990001

<u>Dat</u>	e: April, 2	2021				1			IONITORI SERIAL#0			·			y Number 0.0 = <mdl< th=""><th></th><th></th><th>· · · · · · · · · · · · · · · · · · ·</th></mdl<>			· · · · · · · · · · · · · · · · · · ·
		MGD		CBOD 5	DAY 20 °C						_	SUSP	OTAL PENDED DLIDS	14	MONIA ROGEN			
DAY OF MONTH	DAY OF WEEK	GOLF COURSE FLOW	EFF. FLOW MGD	EFF. MG/L	EFF. LBS/DAY	EFF. PHOS. MG/L	EFF. PHOS. LBS/DAY	EFF. TOTAL N (as N) MG/L	EFF. TOTAL N (as N) LBS/DAY	EFF, Cu MG/L	EFF. Cu LBS/DAY	EFF. MG/L	EFF. LBS/DAY	FINAL MG/L	FINAL LBS/DAY	EFF.	EFF. TEMP.°F,	E, COLI #100 ML
1 1	Thurs.		1.040	5	43		Γ		1		ļ · · · · · · · · · · · · · · · · · · ·	10	87	<0.50	0	8.1	52	4.1
2	Fri.		1.070					<u> </u>	<u> </u>							8.1	53	
3	Sat.		1.300															
4	Sun.		0.760															
5	Mon.		1.150									<u> </u>				8.0	56	
6	Tues.		1.130													8,0	57	ļ
7	Wed.		1.160	5	48	3.51	33.96	28,5	275.72	0.0319	0,3086	15	145	<0.50	0	8.0	58	4.1
8 9	Thurs. Fri.		1.120 1.080	5	45						-	9	81	-0.50	Ö	8.0	57 57	
10	Sat.		0.980		45	<u> </u>					-	F 9	61	<0.50	"	8.0	0/	
11	Sun.		1,070		 	-						-	 					
12	Mon.		1.050		 								\vdash			8,1	55	
13	Tues.		1.000		 											8,1	54	
_ 14	Wed.		1,020	4	34	3.48	29.60	31.5	267.96	0.0275	0.2339	8	68	< 0.50	0	8,1	53	1.0
15	Thurs.		1.080															
16	Fri.		1.040	4	35							8	69	<0.50	0	8.1	54	
17	Sat.	0,253	0,677													8.0	55	<u> </u>
18	Sun.	0.231	0.809															
19 20	Mon. Tues.	0,248 0.231	0,712 0.709		[· .		ļ — —			8.0	55	ļ
21	Wed.	0.231	0.743	4	25	3,60	22.31	32.2	199.53	0.0272	0.1685		56	<0.50	0	8.1 8.1	53 53	7.5
22	Thurs	0.252	0.743	*	20	3,00	22.01	32.2	199,55	0.0272	0.1003		30	V0.50		8.2	53	7.5
23	Fri.	0.251	0.729	5	30					•		9	55	<0.50	0	8.1	55	
24	Sat.	0.236	0.624		 				,			<u> </u>		10,00	Ť	Will	- 00	
25	Sun.	0.262	0.658															
26	Mon.	0.253	0.787													8.1	54	
27	Tues.	0.258	0.732	5	31	4.40	26.86	34.3	209,40	0.0379	0.2314	11	67	<0.50	0	8.1	55	1.0
28	Wed.	0.232	0.748													8.1	58	
29	Thurs.	0.248	0.692		<u> </u>													
30	Fri.	0.251	0.689									ļ				8,0	58	ļ
TO	TAL I	3.5	27.127	37.0	291		112.73		952,61		0.9425	79,0	628	0,0	0,0]	17,7
	RAGE	0.2	0.904	4.6	36		28.18		238,15		0,2356	9.9	79	<0.50	0.0	8,1	55	3,5
MA		0.3	1.300	5.0	48		33.96		275,72		0,3086	15,0	145	<0.50	0.0	8,2	58	7.5
MI	N	0.2	0.624	4.0	25		22.31		199,53		0.1685	8.0	55	<0.50	0.0	8.0	52	1.0
7 DAY AVI WEEK 1	ERAGE	0.0	1.087	5.0	46		33.96		275.72		0.3086	12.5	116	<0.50	0.0	8,0	55	4.1
WEEK 2		0.0	1.046	4.5	40		29.60		267,96		0.3088	8,5	75	<0.50	0.0	8.1	55	1.0
WEEK 3		0.2	0.824	4.0	30		22.31		199,53		0.1685	8.5	63	<0.50	0.0	8,1	54	7.5
WEEK 4		0.2	0.721	5.0	30		26,86		209.40		0.2314	10.0	61	<0.50	0.0	8,1	55	1.0

DISCHARGE SERIAL # 001 - # 002

Date: March, 2021

Facility Number 0990001 Note: 0.0 = <MDL of 0.5

TOTAL SUSPENDED **AMMONIA** MGD CBOD 5 DAY 20 °C SOLIDS NITROGEN EFF. EFF. DAY GOLF EFF. EFF. DAY EFF. TOTAL N TOTAL N EFF. EFF. OF OF COURSE FLOW EFF. EFF. PHOS. PHOS. EFF. EFF. FINAL FINAL EFF. EFF. E. COLI (as N) Cu (as N) Cu MONTH WEEK FLOW MG/L MGD MG/L LBS/DAY LBS/DAY MG/L LB\$/DAY MG/L LB\$/DAY MG/L LBS/DAY MG/L LBS/DAY ph TEMP.°F. #/100 ML Mon. 0.990 8.0 49 2 Tues. 1.140 8,1 49 Wed. 1.080 6 54 3.16 28.46 25.4 228.78 0.0275 0.2477 <0.50 3 6 54 0 8,0 50 1.140 4 Thurs. 0,8 51 1.040 5 5 Fri. 43 8 69 <0.50 8.0 51 0 6 Sat. 1.040 Sun. 1.190 1.170 8 Mon. 8.1 52 1.250 9 Tues. 8.0 54 1.500 100 3,57 44,66 272.72 0.0247 0.3090 10 Wed. 8 21.8 9 113 <0.50 0 8.0 54 11 Thurs. 1.330 8.1 52 12 1.130 66 75 <0.50 Fri. 8 8.0 52 13 Şat, 1.010 1.030 14 Sun. 15 Mon. 0.990 8.0 52 16 Tues. 1.050 17 Wed. 1.130 5 47 8 75 <0.50 0 50 8.1 18 Thurs. 1.120 2,93 27,37 18.9 176,54 0.0201 0.1878 50 8.2 19 Fri. 1.040 5 43 8 69 <0.50 0 8.1 51 20 Sat. 1.050 8.0 51 21 Sun. 1.150 22 Mon. 1,120 8.0 51 23 Tues, 1,330 8.0 54 24 Wed, 1,260 7 74 3.68 38.67 21,9 230,13 0,0358 0,3762 13 137 <0.50 8.0 54 25 Thurs. 1.240 8.0 52 26 Fri. 1.200 6 60 10 100 <0.50 8.0 53 27 Sat. 1.150 28 Sun. 1.190 29 Mon. 1.190 53 8.1 30 Tues, 1.150 8.1 54 Wed. 31 1.080 45 3.01 27.11 25.7 231.49 0.0318 0.2864 10 90 < 0.50 8.1 52

TOTAL	0,0	35.480	54.0	533	166.27	1139,66	1,4071	80.0	783	0.0	0,0			0.0
AVERAGE	0.0	1.145	6.0	59	33,25	227,93	0.2814	8.9	87	<0.50	0,0	8.0	52	0.0
MAX	0.0	1.500	8.0	100	44.66	272.72	0.3762	13.0	137	<0.50	0.0	8.2	54	0.0
MIN	0.0	0.990	5.0	43	27.11	176.54	0.1878	6.0	54	<0.50	0.0	8.0	49	0.0

7 DAY AVERAGE							 							
WEEK 1	0.0	1.089	5,5	49	28,46	228,78	0.2477	7.0	62	<0.50	0.0	8.0	50	0.0
WEEK 2	0.0	1.203	7.5	83	44.66	272,72	0,3090	8,5	94	<0.50	0.0	8.0	53	0.0
WEEK 3	0.0	1,076	5.0	45	27.37	176.54	0.1878	8.0	72	<0.50	0,0	8.1	51	0.0
WEEK 4	0.0	1.213	6,5	67	38.67	230.13	 0.3762	11.5	118	<0.50	0.0	8.0	53	0.0

Date: March, 2021

DISCHARGE SERIAL # 001 - # 002

Facility Number 0990001 Note: 0.0 = <MDL of 0.5

			DIGEST	TER CONT	rents			BOD 5 I	DAY 20 °C							SUSP	TAL ENDED LIDS		
DAY OF MONTH	DAY OF WEEK	FLOW MGD	TEMP °F	ph	VOL, ACID MG/L	ALKALIN. MG/L	TRICKLING FILTER RECIRC. FLOW MGD	INF. MG/L	INF, LBS/DAY	INF. PHOS. MG/L	INF. PHOS. LBS/DAY	TOTAL N (as N) MG/L	INF. TOTAL N (as N) LBS/DAY	INF. TKN (as N) MG/L	INF. TKN (as N) LBS/DAY	INF. MG/L	INF. LBS/DAY	RAW ph	RAW TEMP.°F
1	Mon.	0.990	96	6.82	360	1740	1.17		1		T						1	7.8	51
2	Tues.	1,140	96	6.82		11.10	1.02								1			7.8	52
3	Wed.	1.080	96	6.85			1.08	165	1486	6.28	56.57	34,8	313.45	30.8	277,42	272	2450	7.6	52
4	Thurs.	1.140	96	6.84			1.02						1					7.9	52
5	Fri.	1.040	97	6.85			1.12	243	2108							432	3747	7.7	51
6	Sat.	1.040					1.12								1			·	
7	Sun.	1.190					0,97				****								
В	Mon.	1.170	96	6.85	285	1810	0.99											7.9	51
9	Tues.	1.250	96	6.84			0,91											7,5	51
10	Wed.	1,500	96	6.84			0.66	187	2339	5,00	62.55	36.8	460.37	30.4	380,30	415	5192	7.7	53
11	Thurs.	1,330	96	6.86			0.83											7.7	53
12	Fri.	1,130	96	6.90			1.03	95	895							264	2488	7.6	_51
13	Sat.	1,010					1,15												
14	Sun.	1,030		1			1.13												
15	Mon.	0,990	96	6,90			1.17											7.7	53
16	Tues.	1.050					1.11						<u> </u>						
17	Wed.	1.130	97	6.76			1.03	88	829				<u> </u>			230	2168	8.0	51
18	Thurs.	1.120	97	6.75			1.04			6.32	59.03	32.8	306.38	27.4	255.94			7.9	50
19	Fri.	1,040	97	6.77			1.12	84	729							193	1674	7.8	51
20	Sat.	1.050	97	6.75			1.11											8.0	51
21	Sun.	1.150					1.01						<u> </u>				ļ	<u> </u>	
22	Mon.	1.120	96	6.68			1.04											7.8	51
23	Tues.	1.330	91	6,85	915	2200	0.83											7.6	53
24	Wed.	1.260	96	6,93			0,90	175	1839	5,39	56,64	30.3	318,40	26,4	277.42	300	3153	7.5	52
25	Thurs,	1.240	96	6.92			0.92											7.7	53
26	Frì.	1.200	96	6,94			0.96	135	1351						ļ	242	2422	7.6	52
27	Sat.	1.150					1.01			ļ								ļ <u>.</u>	+
28	Sun.	1.190					0.97		ļ	ļ							 	<u> </u>	
29	Mon.	1.190	96	6.92	308	2340	0.97											8.0	54
30	Tues.	1.150	96	6.87			1.01		احييا			00.7	1 005 77	24.5	0477.07		0070	7.9	54 53
31	Wed,	1.080	96	6.87			1.08	143	1288	5.08	45.76	29.5	265.71	24.2	217.97	252	2270	7.6	03

TOTAL	35.480				31.480	1315.0	12865		280.55	1664.31	1409.06	2600.0	25562		
AVERAGE	1.145	96.0	6,8	 The state of the s	1.015	146.1	1429		56,11	332,86	281.81	288.9	2840	7.8	52.0
MAX	1.500	97.0	6,9		1.170	243.0	2339		62.55	460.37	380.30	432.0	5192	8.0	54.0
MIN	0.990	91.0	6,7		0,660	84.0	729		45,76	265.71	217.97	193.0	1674	7.5	50,0

7 DAY AVERAGE		ſ												
WEEK 1	1.089			1.071	204.0	1797		56.57	 313.45	 277.42	352.0	3098	7.8	51.6
WEEK 2	1.203			0.957	141.0	1617		62.55	460.37	380.30	339.5	3840	7.7	51.6
WEEK 3	1,076			1,084	86.0	779	· ·	59.03	306.38	 255,94	211.5	1921	7,9	51.4
WEEK 4	1.213			0.947	155.0	1595		56.64	 318.40	277.42	271.0	2787	7,6	52.2

Signature:_____ Certification Number: <u>3989</u>

<u>Date:</u>	February	<u>, 2021</u>						NTHLY	MONITORI SERIAL#	NG REP					/ Number 0.0 = <mdl< th=""><th></th><th></th><th></th></mdl<>			
		MGD		CBOD 5	DAY 20 °C		<u> </u>					SUSF	OTAL PENDED OLIDS		IONIA OGEN			
DAY OF MONTH	DAY OF WEEK	GOLF COURS E FLOW	EFF. FLOW MGD	EFF. MG/L	EFF. LBS/DAY	EFF. PHOS. MG/L	EFF. PHOS. LBS/DAY	(as N)	EFF. TOTAL N (as N) LBS/DAY	EFF. Cu MG/L	EFF. Cu LBS/DAY	EFF. MG/L	EFF.	FINAL MG/L	FINAL LBS/DA Y	EFF. ph	EFF. TEMP.°F.	E. COLI #/100 ML
1	Mon.		0.920				T						1			8.0	50	
2	Tues.		0.900				 					l''''				8.1	49	
3	Wed.		0.940	6	47	3.65	28.61	33,9	265.76	0.0320	0.2509	7	55	<0.50	0	8.0	50	
4	Thurs.		0.840													8.1	50	
5	Fri.		0.870	5	36				ļ		ļ	7	51	<0.50	0	8.1	48	
6	Sat.		0.760		<u> </u>							<u> </u>						
7 8	Sun. Mon.	 	0,840		 	<u> </u>								 	 	8.0	46	
9	Tues.		0.830									<u> </u>	 	 	_	8.0	47	
10	Wed.		0.860	7	50	3.75	26.90	30.9	221.63	0.0295	0.2116	6	43	<0.50	0	8.0	48	
11	Thurs.		0.800													8.0	48	
12	Fri.		0,820	4	27							7	48	<0.50	0	8,0	47	
13	Sat,		0.760												<u> </u>		ļ	
14	Sun.		0.810										 		 	8.0	45	
15 16	Mon. Tues.		0.820 0.830	-				-								8.0	45	
17	Wed.		0.850	5	36	3,56	25.53	31.8	228.08	0.0299	0.2145	8	57	<0.50	à	8.0	47	
18	Thurs,		0.850		 	- 1 134	20100				<u> </u>					8,0	48	
19	Fri.		0.850	8	57							7	50	<0.50	0	8.0	48	
20	Sat.		0.830															
21	Sun.		0.930															
22	Mon.		0.920	<u> </u>	<u> </u>	<u> </u>							 			8.0	50 51	<u> </u>
23 24	Tues, Wed.		1.040 1.070	7	62	4.03	35.96	29.7	265,04	0.0314	0.2802	7	62	<0.50	0	8,0 8,0	51	
25	Thurs.		1.010	 '	02	4.00	50,80	20.1	200,04	0.0014	0.2002		02.	-0.00	<u>-</u>	8.0	50	
26	Fri.		0.980	5	41							7	57	<0.50	ō	8,0	50	
27	Sat.		0.970															
28	Sun.		1.090															
	i																 	
			Į		1		<u> </u>						اـــــــــــــــــــــــــــــــــــــ					
										· · · · · · · · · · · · · · · · · · ·								
	TAL RAGE	0,0	24,810 0.886	47,0 5.9	357 45		117.01 29.25		980.51 245.13		0.9571 0.2393	56.0 7.0	423 53	0,0 <0.50	0.0	8.0	48	0.0
. AVE	RAGE I		เบลลธิโ	i 58	ı 45 H	1	i 29.25 l		. 240.T3 L		I U.∠ა⊎ა N	7.0	ା ପତ 🏻	· ~0.50	וו טגע וו	0.0	1 40 I	ו ט,ט ו

TOTAL	0.0	24,810	47,0	357	117.01	980.51	0.9571	56.0	423	0,0	0,0		L	0.0
AVERAGE	0.0	0.886	5.9	45	29.25	245.13	0.2393	7.0	53	<0.50	0,0	8.0	48	0.0
MAX	0.0	1,090	8.0	62	35.96	265,76	0.2802	8.0	62	<0.50	0.0	8.1	51	0.0
MIN	0.0	0.760	4.0	27	25.53	221.63	0.2116	6.0	43	<0.50	0,0	8.0	45	0.0

7 DAY AVERAGE						<u> </u>	1							i i
WEEK 1	0.0	0.867	5.5	42	28.61	265.76	0.2509	7.0	53	<0.50	0.0	8.1	49	0.0
WEEK 2	0.0	0.813	5.5	39	26.90	221,63	0.2116	6.5	45	<0.50	0.0	8.0	47	0,0
WEEK 3	0.0	0,853	6.5	46	25.53	228,08	0.2145	7.5	54	<0.50	0.0	8.0	47	0,0
WEEK 4	0.0	1.011	6.0	52	35.96	265.04	0.2802	7.0	60	<0.50	0.0	8.0	50	0,0

MONTHLY MONITORING REPORT

DISCHARGE SERIAL # 001 - # 002

Facility Number 0990001 Note: 0.0 = <MDL of 0.5

TOTAL SUSPENDED SOLIDS **DIGESTER CONTENTS** BOD 5 DAY 20 °C TRICKLING TOTAL INF. INF. INF. **FILTER** RAW DAY DAY VOL. INF. INF. N TOTAL N TKN TKN RECIRC. TEMP.°F (as N) RAW FLOW TEMP ACID ALKALIN. INF. INF. PHOS. PHOS. (as N) (as N) (as N) INF. INF. OF OF FLOW LBS/DAY MG/L LBS/DAY MG/L LBS/DAY MG/L LBS/DAY MG/L LBS/DAY ph MG/L MG/L MONTH WEEK MGD °F MG/L MGD ph 53 6,71 435 1570 1.24 7.6 Mon. 0.920 96 53 1,26 7.8 2 Tues. 0.900 97 6.74 32.7 256,35 304 2383 7.5 53 1.22 182 1427 6.78 53.15 36.9 289.28 3 Wed. 0.940 96 6,68 53 4 0.840 97 6,70 1.32 7.8 Thurs. 1.29 157 1139 234 1698 7.5 53 5 Fri. 0.870 96 6.67 6 1.40 Sat. 0.760 1.32 Sun. 0.840 7.9 54 1620 1.35 8 Mon. 0.810 96 6.68 938 7.9 53 9 0.830 96 6.71 1,33 Tues, 154 1105 6,37 45,69 38.1 273.27 32.5 233.10 228 1635 7,5 53 10 6.78 1.30 Wed. 0,860 96 7.8 53 1.36 11 Thurs, 0.800 96 6.79 232 1587 7.5 52 169 1156 12 1.34 Fri. 0.820 97 6.81 13 Şat. 0.760 1.40 14 Sun. 0.810 1.35 8,0 53 15 Mon. 0.820 96 6.81 293 1730 1.34 7.9 52 16 Tues. 0.830 96 6.79 1.33 52 242,43 197.24 278 1994 7.5 193 1384 5,73 41.10 33.8 27.5 17 Wed. 0.860 96 6.81 1,30 7.5 52 18 Thurs. 0.850 96 6,82 1.31 276 1957 7.6 52 19 0.850 96 6.84 1.31 183 1297 Fri. 20 Sat. 0.830 1.33 21 Sun. 0.930 1.23 53 7.9 22 Mon. 0,920 97 6.81 338 1730 1.24 53 7.8 23 Tues. 1.040 96 6.81 1.12 53 24 1.070 95 6.84 1.09 186 1660 6.86 61.22 31.2 278.42 27.8 248.08 312 2784 7.4 Wed. 8.0 52 93 6.84 1.15 25 Thurs. 1.010 256 2092 1201 7.5 52 0,980 96 6,81 1.18 147 26 Fri. 1.19 27 Sat. 0,970 1,090 1.07 28 Sun.

TOTAL	24.810				35.670	1371.0	10369	201.16	1083.4)	934.78	2120,0	16130		
AVERAGE	0.886	96.0	6.8		1.274	171.4	1296	50.29	270.8		233,70	265.0	2016	7.7	52.7
MAX	1,090	97.0	6.8		1.400	193.0	1660	61.22	289.28		256,35	312.0	2784	8,0	54.0
MIN	0.760	93,0	6,7		1.070	147,0	1105	41.10	242.43		197,24	228.0	1587	7.4	52.0

		 	 	-			r		 , · · · · · · · · · · · · · · · · · · ·	 				
7 DAY AVERAGE								50 (5	 	250.05		0044	7.0	50.0
WEEK 1	0.867			1.293	169.5	1283		53.15	 289,28	256,35	269,0	2041	7.6	53,0
WEEK 2	0.813			1.347	161.5	1130		45.69	 273,27	233.10	230.0	1611	7.7	53.2
WEEK 3	0.853			1.307	188.0	1341		41.10	 242.43	197.24	277.0	1975	7.7	53.2
WEEK 4	1,011			1,149	166.5	1431		61,22	278.42	 248.08	284.0	2438	7,7	52.6

Date: February, 2021

Date: January, 2021

DISCHARGE SERIAL # 004 - # 002

Facility Number 0990001

							DI	SCHARGE	SERIAL#	01 -# 002				Note:	0.0 = <mdl< th=""><th>of 0.5</th><th></th><th>,</th></mdl<>	of 0.5		,
		MGD		CBOD 5 I	DAY 20 °C							SUSF	OTAL PENDED OLIDS		IONIA OGEN			
DAY OF MONTH	DAY OF WEEK	GOLF COURSE FLOW	EFF. FLOW MGD	EFF. MG/L	EFF. LBS/DAY	EFF. PHOS. MG/L	EFF. PHOS. LBS/DAY	EFF. TOTAL N (as N) MG/L	EFF. TOTAL N (as N) LBS/DAY	EFF. Cu MG/L	EFF. Cu LBS/DAY	EFF. MG/L	EFF. LBS/DAY	FINAL MG/L	FINAL LBS/DAY	EFF.	EFF. TEMP.°F.	E. COLI #/100 ML
1	Fri.	l	0.820		\vdash						1	ļ						
2	Sat.		0.840								!			-				
3	Sun.		0.850										1			8.0	51	
4	Mon.		0,850													8.0	50	
. 5	Tues.		0.880													8.1	51	
6	Wed.		0,870	7	51	3.67	26.63	32.3	234.36	0.0368	0.2670	11	80	<0.50	0	8.0	52	
7	Thurs,		0,910	7	53							5	38	<0.50	0	8.1	52	
8	Fri,		0.840	- 8	56	·						5	35	<0.50	0	8.0	52	
9 10	Sat. Sun.		0,840 0.870		ļ <u>-</u>							ļ			<u> </u>			
11	Mon.		0.870	 	 											8.0	51	
12	Tues.		0.890	<u> </u>								-		<u> </u>		8.0	51	
13	Wed.		0.910	8	61	4.09	31.04	32.4	245,90	0.0279	0.2117	7	53	<0.50	0	8.0	52	
14	Thurs.		0.940	├ ॅ		7,00	V1.07	0Z.7	240,00	3.0273	V.Z : 17	 	 "	70,50	├─ ॅ ─╢	8.1	52	
15	Fri.		0.900	5	38							6	45	<0.50	0	8,1	52	
16	Sat.		0.840	,				,										
17	Sun.		0.900															
18	Mon.		0.900													7.8	53	
19	Tues.		0.860													8.0	51	
20	Wed.		0.900	10	75	3,86	28.97	33.6	252.20	0.0294	0.2207	8	60	<0.50	0	8,0	49	
21	Thurs.		0.940													8.1	50	
22	Fri.		0.840		ļ													
23 24	Sat. Sun.		0.790 0,880													7.9	48	— —
25	Mon.		0.860	i	 											8.0	49	
26	Tues.		0.840	6	42						-	8	56	<0.50	0	8,0	49	
27	Wed.		0.850	7	50	3,83	27.15	36.2	256.62	0.0313	0.2219	8	57	<0.50	0	8.0	48	
28	Thurs.		0.900			0,00	21110	- VV.E		5.0015	3,22,0		- 	10,00		8.0	49	
29	Fri.		0.880						·				-			8,0	49	
30	Sat.		0.850															
31	Sun.		0.910															
Τ/	OTAL	0.0	27.030	58.0	425		112 70	····	989.08		0.9213	58.0	·	0.0	00 11			0.0
	RAGE	0.0	0.872	7.3	53		113.79 28,45	-	247.27		0.9213	7.3	424 53	<0.50	0.0	8,0	50	0.0
	AX	0.0	0.940	10.0	75		31,04		256.62		0.2303	11.0	80	<0.50	0.0	8,0	53	0.0
	IN I	0.0	0.790	5.0	38		26,63		234.36		0.2070	5.0	35	<0.50	0.0	7,8	48	0,0
					11								<u> </u>		[1	
7 DAY AV	/EDAGE N		<u>1</u> 1											-			· ··· · · · · · · · · · · · · · · · ·	
WEEK 1	EKAGE	0.0	0.860	7.0	52		26.63		234.36		0.2670	8.0	59	<0.50	0,0	8,0	51	0,0
WEEK 2		0.0	0.881	8.0	58		31.04		245.90		0.2670	6.0	44	<0.50	0,0	8.0	52	0,0
WEEK 3		0.0	0.891	7.5	56		28.97		252.20		0.2117	7.0	53	<0.50	0.0	8,0	51	0,0
WEEK 4		0.0	0.851	6.5	46		27.15		256.62		0.2219	8.0	56	< 0.50	0.0	8.0	48	0.0
		0.0	J.001	0,0	70		W17 (A		200.02		J. Z.Z. I V	0.0	00	-0.00	0.0	0,0	70	0,0

MONTHLY MONITORING REPORT

Date: January, 2021

DISCHARGE SERIAL # 001 - # 002

Facility Number 0990001 Note: 0.0 = <MDL of 0.5

			DIGES	TER CON	ITENTS		TRICKLING	BOD 5 [0AY 20 °C							SUSP	TAL ENDED LIDS		
DAY OF MONTH	DAY OF WEEK	FLOW MGD	TEMP °F	ph	VOL. ACID MG/L	ALKALIN. MG/L	FILTER RECIRC. FLOW MGD	INF. MG/L	INF. LBS/DAY	INF. PHOS. MG/L	INF. PHOS. LBS/DAY	TOTAL N (as N) MG/L	INF. TOTAL N (as N) LBS/DAY	INF. TKN (as N) MG/L	INF. TKN (as N) LBS/DAY	INF. MG/L	INF. LBS/DAY	RAW ph	RAW TEMP.°F
			1																==
1	Fri.	0.820			 	ļ	1.34								 			├──	
2	Sat.	0.840					1,32											7.5	54
3	Sun.	0.850	94	6.84	100	1000	1,31			<u> </u>								7.5	55
4	Mon.	0.850	96	6.88	130	1860	1.31											7.6	55
5	Tues.	0.880	96	6,88			1,28	244	4504	7.00	65.00	00.0	000.07	00.5	040.07	324	2351	7.6	55
6	Wed.	0.870	97	6.84	ļ		1,29	211	1531	7.62	55.29	38.6	280.07	33,5	243,07	224	1700	7.5	54
7	Thurs.	0.910	97	6,83			1,25 1,32	148 157	1123 1100						 	236	1653	7.5	55
8	Fri.	0.840	97	6,81	<u> </u>			157	1100							236	1053	7.4	35
9	Sat.	0.840				-	1.32 1.29								<u> </u>				
10	Sun.	0.870	- 00	0.77	440	1110			-						<u> </u>			7.8	54
11	Mon.	0.880	96	6.77	140	1410	1.28		i	ļ								7.8	54
12	Tues.	0.890	97	6.75	ļ		1,27	454	1100		40.40	22.0	257.28	30.1	228.44	246	1867	7.5	5 4
13	Wed.	0.910	97	6.77		 	1,25	154	1169	6.47	49.10	33,9	257,26	30,1	225,44	240	1007	7.8	55
14	Thurs.	0.940	97	6.77	-	<u> </u>	1.22	404								220	1651	7.5	55
15	Fri.	0.900	96	6.78	<u> </u>		1.26	131	983							220	1001	7.5	- 04
16	Sat.	0.840 0.900	-			 	1.32		-										_
17	Sun.	0.900		5.00	070	1550	1.26		<u> </u>						<u> </u>			7.7	53
18	Mon, Tues.	0.860	96 96	6.80 6.78	270	1550	1.26 1.30			<u> </u>					<u> </u>			7.5	54
19		0,860						198	1486	6.73	50,52	35.8	268.71	32.4	243.19	276	2072	7.5	53
20	Wed.	0.900	96 97	6.76 6.78		<u> </u>	1.26 1.22	196	1400	0,/3	20,02	30,6	200.71	32.4	240.18	2.10	4074	7.8	54
21 22	Thurs. Fri.	0.940	97	0.78			1.32								<u> </u>			7.0	34
	Fri. Sat.	0.840	97	6.80			1.32											7.6	53
23 24	Sat, Sun.	0.790	97	0.80			1,28		 										133
25	Sun. Mon.	0.860	96	6.81	170	1580	1,30								\vdash			7.8	54
26	Tues.	0.840	96	6.79	170	1000	1.30	177	1240							238	1667	7.5	53
26	Wed.	0.840	96	6.78			1.32	168	1191	4.54	32,18	33.0	233,94	28.4	201.33	272	1928	7.5	53
28	Thurs.	0.900	97	6.77			1.31	100	1181	4.34	32.10	33.0	200.84	20.4	201.33	412	1920	7.7	53
29	Fri.	0.880	96	6.78	1		1,28			-	+							7.5	53
30	Sat.	0.850	ספ	9.75			1,31		<u> </u>				-				-	7.5	- 55
31	Sat. Sun.	0.850					1.31												
ા ગ	Sun.	0.910				لمسمسما	1.40												

TOTAL	27.030				39,930	1344.0	9823	187.09	1040.01	916.03	2036,0	14890		
AVERAGE	0.872	96.3	6.8		1,288	168,0	1228	46.77	 260.00	229,01	254.5	1861	7.6	53.9
MAX	0.940	97.0	6.9		1,370	211.0	1531	55.29	280.07	243.19	324.0	2351	7.8	55.0
· MIN	0.790	94.0	6.8		1,220	131.0	983	32.18	233.94	201.33	220.0	1651	7.4	53.0

7 DAY AVERAGE													
WEEK 1	0,860			1.300	179.5	1327	55.29	280.07	243.07	274.0	2025	7.5	54.6
WEEK 2	0,881		 	1.279	155.5	1134	49.10	257.28	228.44	241.0	1760	7.7	54.7
WEEK 3	0,891			1.269	164.5	1235	50,52	268,71	243.19	248.0	1861	7.6	54.7
WEEK 4	0.851		 	1.309	172.5	1215	 32.18	233.94	 201.33	255.0	1798	7.6	53,2

Signature:_____ Certification Number: <u>3989</u>

Date: December, 2020

DISCHARGE SERIAL # 001 - # 002

Facility Number 0990001
Note: 0.0 = <MDL of 0.5

		MGD		CBOD 5	DAY 20 °C							SUSF	OTAL PENDED DLIDS		IONIA OGEN			
DAY OF MONTH	DAY OF WEEK	GOLF COURSE FLOW	EFF, FLOW MGD	EFF. MG/L	EFF. LBS/DAY	EFF. PHOS. MG/L	EFF. PHOS. LBS/DAY	EFF. TOTAL N (as N) MG/L	EFF. TOTAL N (as N) LBS/DAY	EFF. Cu MG/L	EFF. Cu LBS/DAY	EFF. MG/L	EFF. LBS/DAY	FINAL MG/L	FINAL LBS/DAY	EFF. ph	EFF. TEMP.°F.	E. COLI #/100 ML
1	Tues,	r	0.870				T		I				7		T	8.0	52	
2	Wed.		0.930	3	23	3.48	26.99	31.5	244.32	0.0527	0.4088	20	155	<0.50	0	0.0	UZ	-
3	Thurs.	·	0.870			0,70	20.00		244.02	0.0021	0.4000		100	10.00		8.1	54	
4	Fri.		0.850	6	43							14	99	<0.50	0	8.2	55	
5	Sat.		0.850		1							' -		-0.00		8.1	54	
6	Sun.		0,840			· · · · · · · · · · · · · · · · · · ·			 				\vdash	-		0,1	- J-T	
7	Mon.		0.860													8.1	55	\vdash
8	Tues.		0.860		<u> </u>	·							 			8.1	54	
9	Wed.		0.870	8	58	3,76	27,28	34,1	247.42	0,0450	0.3265	11	80	< 0.50	0	8.1	55	
10	Thurs.		0.890													8.0	55	
11	Fri,		0,850	8	57							12	85	< 0.50	Ö	8.0	56	
12	Sat.		0.800															
13	Sun.		0.790															
14	Mon,	ľ	0.780										i			8,0	52	
15	Tues.		0.730						1							8.0	52	
16	Wed.		0.780	8	52	3,64	23.68	31.8	206.87	0.0392	0.2550	10	65	0.56	4	8.0	52	
17	Thurs.		0.840													8.0	52	
18	Fri.		0.820	7	48							11	75	<0.50	0	8.0	53	
19	Sat.		0.680															
20	Sun.		0.950															
21	Mon.		0.830													8.0	53	
22	Tues.		0.870	6	44							8	58	0.73	5	8,0	53	
23	Wed.		0.750	7	44	3.27	20,45	30,0	187.65	0.0313	0.1958	8	50	0.67	4	8.1	53	
24	Thurs.		0,790															
25	Fri.		0.770													8.1	47	
26	Sat.		0.820													8,0	48	
27	Sun.		0.890															
28	Mon.		0.860													8.0	50	
29	Tues,		0.880													7.9	51	
30	Wed.		0.850													0.8	51	
31	Thurs.		0.820		i					Ī	1			1		8.0	50	i

TOTAL	0.0	25.840	53,0	368	98.41	886.26	1.1860	94.0	668	2.0	13.1			0.0
AVERAGE	0.0	0.834	6.6	46	24.60	221.56	0.2965	11.8	83	0.7	1.6	8.0	52	0.0
MAX	0.0	0,950	8.0	58	27.28	247.42	0.4088	20.0	155	0.7	5.3	8.2	56	0.0
MIN	0,0	0,680	3.0	23	20.45	187,65	0,1958	8,0	50	0,6	0.0	7.9	47	0.0

7 DAY AVERAGE					 	· · · · · · · · · · · · · · · · · · ·	<u> </u>	····		T:	<u> </u>		i		İ
WEEK 1	0.0	0.867	4.5	33	26.99		244.32	0.4088	17.0	127	<0.50	0,0	8.1	54	0,0
WEEK 2	0.0	0.834	8.0	57	27.28		247.42	0.3265	11.5	82	<0.50	0.0	8.0	54	0.0
WEEK 3	0,0	0.804	7.5	50	23.68		206,87	0,2550	10,5	70	0,6	1.8	8.0	52	0.0
WEEK 4	0.0	0.821	6,5	44	20.45		187.65	0.1958	8.0	54	0.7	4.7	8.0	50	0.0

MONTHLY MONITORING REPORT

Date: December, 2020

DISCHARGE SERIAL # 001 - # 002

Facility Number 0990001 Note: 0.0 = <MDL of 0.5

			DIGEST	ER CON	TENTS			BOD 5	DAY 20 °C							SUSP	TAL ENDED LIDS		
DAY OF MONTH	DAY OF WEEK	FLOW MGD	TEMP °F	ph	VOL. ACID MG/L	ALKALIN. MG/L	TRICKLING FILTER RECIRC. FLOW MGD	INF. MG/L	INF. LBS/DAY	INF. PHOS. MG/L	INF. PHOS. LBS/DAY	INF. TOTAL N (as N) MG/L	INF. TOTAL N (as N) LBS/DAY	INF. TKN (as N) MG/L	INF. TKN (as N) LBS/DAY	INF. MG/L	INF. LBS/DAY	RAW ph	RAW TEMP.° F.
1	Tues.	0.870	98	6.92	<u> </u>	T	1.29		Γ	ļ-·							T	7.8	57
2	Wed.	0.930		0.02			1.23	105	814	6,21	48,17	35.7	276,90	30.5	236,56	262	2032		
3	Thurs.	0.870	97	6.88			1.29				13,11				20,00			7.6	58
4	Fri.	0.850	97	6.96			1,31	184	1304							258	1829	7.5	57
. 5	Sat.	0.850	95	6,81			1.31											7.7	58
6 ,	Sun.	0.840		1			1,32												
7	Mon,	0.860	97	6,90	270	2420	1.30										1	7.8	58
8	Tues.	0.860	97	6,93		i	1.30			· ·								7,8	57
9	Wed.	0.870	97	6.92			1.29	173	1255	5.32	38.60	35.1	254.68	28.0	203.16	316	2293	7.5	57
10	Thurs.	0.890	96	6.88			1.27											7.9	58
11	Fri.	0.850	97	6,90			1.31	144	1021							240	1701	7.4	56
12	Sat,	0.800					1,36												
13	Sun.	0.790					1.37												
14	Mon.	0.780	95	6.94	315	2380	1.38											7.7	57
15	Tues,	0.730	94	6.87			1,43											7.9	57
16	Wed.	0,780	97	6,88			1.38	164	1067	6,08	39,55	30,2	196,46	23,9	155.47	282	1834	7.5	56
17	Thurs.	0.840	97	6.88			1.32											7.7	56
18	Fri.	0.820	97	6.95			1.34	161	1101							284	1942	7.3	56
19	Sat.	0.680					1.48												
20	Sun.	0.950					1.21												
21	Mon.	0.830	95	6.86	600	2250	1,33											7.7	56
22	Tues.	0,870	97	6,90			1.29	135	980							216	1567	7.4	55
23	Wed.	0.750	97	6.90			1.41	135	844	3.93	24.58	28.8	180.14	20.5	128.23	218	1364	7.5	55
24	Thurs.	0.790					1.37												
25	Fri.	0.770	97	6,93			1.39											7.5	55
26	Sat.	0.820	97	6.89		ļ	1.34						<u> </u>				ļ——ļ	7.9	55
27	Sun.	0.890			450	0000	1.27										igsquare		
28	Mon.	0,860	97	6.95	150	2050	1.30										ļ	7.7	55
29	Tues.	0.880	97	6,91			1.28											7.6	54
30	Wed.	0.850	96	6.89			1,31										ļ	7.8	56
31	Thurs.	0.820	97	6.86			1.34											7.5	54

Y								 						
TOTAL	25,840				41.120	1201.0	8387	150.90	908.18	723.43	2076.0	14563		
AVERAGE	0.834	96.6	6.9		1.326	150.1	1048	37.73	227.04	180.86	259,5	1820	7.6	56,2
MAX	0.950	98.0	7.0		1.480	184.0	1304	48.17	276.90	236.56	316.0	2293	7.9	58.0
MIN	0.680	94.0	6,8		1,210	105,0	814	24.58	180,14	128,23	216.0	1364	7.3	54.0

7 DAY AVERAGE								 					
WEEK 1	0.867			1,293	144.5	1059	48.17	276,90	236.56	260.0	1931	7.7	57.6
WEEK 2	0,834			1.326	158.5	1138	38.60	254.68	203,16	278,0	1997	7.7	57.6
WEEK 3	0.804			1.356	162.5	1084	39.55	196.46	155.47	283.0	1888	7.6	57.5
WEEK 4	0.821			1,339	135.0	912	24.58	180.14	128.23	217.0	1465	7.6	55.0

Signature:_____ Certification Number: <u>3989</u>

MONTHLY MONITORING REPORT

Facility Number 0990001

Date: November, 2020 Note: 0.0 = <MDL of 0.5 DISCHARGE SERIAL # 001 - # 002 TOTAL SUSPENDED **AMMONIA** SOLIDS NITROGEN MGD CBOD 5 DAY 20 °C EFF. EFF. EFF. EFF. TOTAL N TOTAL N EFF. EFF. DAY DAY **GOLF** EFF. OF OF COURSE FLOW EFF. EFF. PHOS. PHOS. (as N) (as N) Cu Cu EFF. EFF. FINAL FINAL EFF. EFF. E. COLI MG/L LBS/DAY TEMP.°F. #/100 ML FLOW MGD MG/L LBS/DAY MG/L LBS/DAY MG/L LB\$/DAY MG/L LBS/DAY MG/L LBS/DAY ph MONTH WEEK Sun. 0,870 8.0 56 2 Mon. 0.920 8.0 3 Tues. 0.950 58 4 Wed. 0.940 8 63 4.42 34.65 32.2 252.44 0.0388 0.3042 13 102 <0,50 0 8.2 62 0.960 7.9 62 5 Thurs. Fri. 0.940 6 47 14 110 <0.50 0 8,1 62 6 7 Sat, 0.940 8 Sun. 0.990 9 Mon. 0.990 8.0 63 1.150 8.0 61 10 Tues, 0,910 11 83 4.97 37.72 31,3 237,55 0,0792 0.6011 18 137 <0:50 0 8.1 57 11 Wed. 8.0 57 12 Thurs. 0.960 135 <0.50 8.2 57 12 18 0 13 Fri. 0.900 90 14 Sat. 0.880 0.920 15 Sun. 56 8.1 0.880 16 Mon. 8.0 55 17 Tues. 0.930 8.0 56 18 Wed. 0,960 172 0.51 58 19 Thurs. 1.030 12 103 4.21 36,16 30.7 263,72 0,0500 0,4295 20 4 8,2 127 <0.50 0 60 20 Fri. 0.800 53 19 8.1 21 Sat. 0.880 22 Sun. 0.900 8.0 56 23 Mon. 0.910 24 Tues. 1.020 60 14 119 <0.50 0 8,2 58 25 Wed. 0.880 59 3.38 24.81 31.1 228.25 0.0348 0.2554 13 95 <0.50 0 8.2 58 8 8.0 57 26 0.830 Thurs. 8.0 58 0.850 27 Fri. 28 Sat. 0.810 0.850 29 Sun. 7.9 53 0.820 Mon. 30 981.95 1,5902 129.0 996 0.5 0.0 TOTAL 0.0 27.570 72.0 558 133,34 4.4 125 0.0 **AVERAGE** 0.0 0.919 9,0 70 33.34 245,49 0,3975 16.1 0.5 0.5 8,1 58 172 0.0 MAX 0.0 1.150 12.0 103 37.72 263.72 0,6011 20.0 0.5 4.4 8,2 63 0.0 0.5 0.0 7,9 53 MIN 0.0 0.800 6,0 47 24.81 228.25 0,2554 13.0 95 7 DAY AVERAGE <0.50 WEEK 1 0.0 0.931 7.0 55 34.65 252,44 0,3042 13.5 106 0.0 8,0 60 0.0 WEEK 2 0,0 0.969 11,5 87 37.72 237,55 0,6011 18.0 136 <0.50 0.0 8,1 59 0.0 WEEK 3 0.0 0.914 10.0 78 36.16 263,72 0.4295 19.5 149 0.5 2.2 8,1 57 0.0 WEEK 4 0.886 7.5 59 24.81 228.25 0.2554 13.5 107 <0.50 0.0 8.1 57 0.0

0.0

MONTHLY MONITORING REPORT

Date: November, 2020

DISCHARGE SERIAL # 001 - # 002

Facility Number 0990001

																: 0.0 = <me< th=""><th>DL of 0.5</th><th></th><th></th></me<>	DL of 0.5		
		1															TAL		
			DIOES-	ren 00**	TF41~~												ENDED		
		ļ	DIGEST	TER CON	IENIS	T	TRICKLING	BOD 5 L	OAY 20 °C		1	1		** *-	I	SO.	LIDS		
DAY	DAY						FILTER				·	TOTAL	INF.	INF.	INF.			l	
OF	OF	FLOW	TEMP		VOL.	ALKALIN.	RECIRC.	INIT	INF.	INF.	INF.	N (AD	TOTAL N		TKN	l			RAW
MONTH	WEEK	MGD) °F	ph	MG/L	MG/L	FLOW	INF. MG/L	LBS/DAY	MG/L	PHOS.	(as N) MG/L	(as N) LBS/DAY	(as N) MG/L	(as N) LBS/DAY	INF. MG/L	INF.	RAW	TEMP.
WONTH	KA2-1-17	INOD	<u> </u>	l hii	WIGIL	INIGIL	MGD	ING/L	LEGIDAT	IVIGIL	LBSIDAI	NIG/L	LBS/DA1	MOL	LDS/DAT	IVICS/L	LD3/DA1	ph	
1	Sun.	0,870					1.29		T	· · · · · ·						1			
2	Mon.	0,920	97	6.89			1.24											7.8	62
3	Tues.	0.950	97	6.91	278	2380	1.21											7.7	61
4	Wed.	0.940	97	6.99	ļ		1.22	200	1568	6.31	49,47	33,8	264.98	28.8	225.78	300	2352	7.5	61
5 6	Thurs.	0.960 0.940	97	6.91		<u> </u>	1.20	100	10.15		<u> </u>					 	ļ <u></u>	7.8	61
7	Fri. Sat.	0.940	97	6.97		\vdash	1.22 1,22	168	1317						<u> </u>	256	2007	7.5	61
	Sun.	0.990	 			 	1.17		 							 			
9	Mon.	0.990	97	6,91	300	2390	1,17		[├ ──	1	7,6	61
10	Tues.	1.150	97	6,92		2000	1.01		\vdash							 	+	7.4	60
11	Wed.	0.910	97	6,91		1	1.25	174	1321	7.37	55.93	32.7	248,17	28.2	214.02	284	2155	7,5	59
12	Thurs.	0.960	97	6.93	***		1,20										1	7,5	60
13	Fri.	0.900	97	7.02			1,26	152	1141							264	1982	7.5	59
14	Sat.	0.880					1.28												
15	Sun.	0.920				<u> -</u>	1.24												
16	Mon.	0.880	97	7.04	175	2620	1.28											7.8	60
17	Tues,	0.930	97	6.95			1.23											7.6	60
18 19	Wed, Thurs,	0,960 1,030	97 97	6.99 7.04		<u> </u>	1.20	400	4400	5.04	45.04	00 7	500.50		200 74			7.6	60
20	Fri.	0.800	97	7.04			1.13 1.36	166 156	1426 1041	5.24	45.01	32.7	280.90	24.3	208.74	280 274	2405	7,5	59
21	Sat.	0.880	- V/	7.01			1.28	100	1041							2/4	1828	7,4	59
22	Sun.	0,900					1.26												
23	Mon.	0.910	97	6.96	330	2520	1.25											7.8	60
24	Tues.	1.020	97	7.00			1.14	159	1353							236	2008	7,5	59
25	Wed,	0.880	97	7.00			1.28	120	881	3.97	29.14	27.3	200,36	20.7	151.92	- 200	1468	7,5	58
26	Thurs.	0.830	97	6.98			1.33											7.6	58
27	Fri.	0.850	97	6.93		[1.31					,						7.5	59
28	Sat.	0,810					1.35												
29 30	Sun. Mon.	0,850 0,820	97	77.04	270		1.31												
30	IVION.	0,620	91	7.01	270	2440	1.34											7.8	58
																			· · · · · · · · · · · · · · · · · · ·
ŦC	TAL	27.570				1	37,230	1295.0	10047		470 FC		994,41		000.40	00046	40005 11		
	RAGE	0.919	97.0	7.0			1,241	161.9	1256		179,55 44,89		248,60		800.46 200.12	2094,0 261,8	16205 2026	7.6	59.8
	AX	1.150	97.0	7.0			1,360	200.0	1568		55,93		280,90		225.78	300,0	2405	7.8	62,0
М		0.800	97.0	6.9			1.010	120.0	881		29.14		200.36		151.92	200.0	1468	7.4	58.0
							· · · · · · · · · · · · · · · · · · ·						0						
DAY AV	ERAGE										·								
VEEK 1		0.931					1.229	184.0	1442		49.47		264.98		225.78	278.0	2179	7.7	61.2
VEEK 2		0.969					1.191	163.0	1231		55.93		248.17		214.02	274.0	2068	7.5	61.2
VEEK 3		0.914					1.246	161.0	1233		45,01		280,90		208.74	277.0	2117	7.6	61.0
VEEK 4		0.886					1.274	139.5	1117		29,14		200,36		151.92	218,0	1738	7.6	58,8

Signature:____ Certification Number: <u>3989</u>

Date: February, 2019

DISCHARGE SERIAL # 001 - # 002

Facility Number 0990001 Note: 0.0 = <MDL of 0.5

		МGD		CBOD 5	DAY 20 °C							SUSP	TAL ENDED LIDS		IONIA OGEN			
DAY OF MONTH	DAY OF WEEK	GOLF COURSE FLOW	EFF. FLOW MGD	EFF. MG/L	EFF. LBS/DAY	EFF. PHOS. MG/L	EFF. PHOS. LBS/DAY	EFF. TOTAL N (as N) MG/L	EFF. TOTAL N (as N) LBS/DAY	EFF. Cu MG/L	EFF. Cu LBS/DAY	EFF. MG/L	EFF. LBS/DAY	FINAL MG/L	FINAL LBS/DAY	EFF. ph	EFF. TEMP.°F.	E. COL #/100 M
1	Thurs.	0.000	0.970				1		i							7.8	63	
	Fri.	0.000	0.960	6	48							9	72	0.90	7	8.2	62	
3	Sat.	0.000	0.880	<u>`</u>	70							 			<u> </u>			
4	Sun.	0,000	0.980		· · · · · ·	-												
5	Mon.	0.000	1.020													7.9	61	
6	Tues.	0.000	1.050		 						· · · · · · · · · · · · · · · · · · ·					7.9	63	
7	Wed.	0.000	1.070	7	62	4.06	36.23	31.4	280,21	0.0298	0.2659	15	134	<0.50	0	7.9	64	
8	Thurs.	0.000	1.070	,	-											8.0	64	
9	Fri.	0.000	1.040	5	43	-						11	95	<0,50	0			
10	Sat.	0.000	0.940													7,8	66	
11	Sun.	0.000	1.030						i							7.7	64	
12	Mon.	0.025	0.945															ſ <u> </u>
13	Tues,	0.221	0.749													8.0	63	
14	Wed,	0.260	0.730	9	55	4.03	24.54	32,0	194.82	0.0364	0,2216	15	91	<0.50	0	8.2	63	
15	Thurs.	0.239	0,701													8,1	60	i
16	Fri.	0.218	0.672	8	45							12	67	<0.50	0	8.2	60	
17	Sat.	0.313	0.787															
18	Sun.	0.213	0,567														I	
19	Mon.	0,233	0.667													8.1	59	
20	Tues.	0.257	0.653													8,0	57	
21	Wed.	0.244	0.716	11	66	4.33	25.86	30.2	180.34	0.0326	0.1947	16	96	<0.50	0	8.2	60	
22	Thurs.	0.000	1.230	7	72							13	133	0.56	6	8.2	61	
23	Fri.	0.000	1,000													7,9	59	1
24	Sat.	0,000	0.880									<u> </u>					Ļ	4
25	Sun.	0.000	0.900															↓
26	Mon.	0.000	0.920													7.9	56	<u> </u>
27	Tues.	0.000	0.880	9	66	4.76	34,93	34.8	255.40	0,0499	0.3662	23	169	0.56	4	8,1	57	
28	Wed.	0,000	0.950													7.9	57	<u> </u>
29	Thurs.	0.000	0,930															
30	Fri.	0.000	0,910	6	46							20	152	0.56	4	8.1	58	
31	Sat.	0.000	0.780															1

TOTAL	2.2	27.577	68,0	503	121.56	910.77	1.0484	134.0	1009	2.6	21.3			0.0
AVERAGE	0.1	0.890	7.6	56	30.39	227.69	0.2621	14.9	112	0.6	2.4	8.0	61	0.0
MAX	0,3	1.230	11.0	72	36.23	280,21	0,3662	23,0	169	0.9	7.2	8.2	66	0,0
MIN	0.0	0,567	5,0	43	24.54	180.34	0.1947	9.0	67	0.6	0.0	7.7	56	0.0

7 DAY AVERAGE														
WEEK 1	0,0	0,990	6.5	55	36.23	280.21	0.2659	12.0	103	0.9	3.6	7.9	63	0.0
WEEK 2	0.1	0.929	7.0	49	24.54	194.82	0.2216	13.0	93	<0.50	0.0	7.9	64	0,0
WEEK 3	0.2	0.680	9,5	55	25.86	180.34	0.1947	14.0	81	<0,50	0.0	8.1	59	0,0
WEEK 4	0.0	0,966	8.0	69	34.93	255.40	0.3662	18.0	151	0.6	4.9	8.0	58	0.0

MONTHLY MONITORING REPORT

Date: February, 2019

DISCHARGE SERIAL # 001 - # 002

Facility Number 0990001 Note: 0.0 = <MDL of 0.5

		DIGESTER CONTENTS						BOD 5 DAY 20 °C								TOTAL SUSPENDED SOLIDS			
DAY OF MONTH	DAY OF WEEK	FLOW MGD	TEMP °F	ph	VOL. ACID MG/L	ALKALIN. MG/L	TRICKLING FILTER RECIRC. FLOW MGD	INF. MG/L	INF. LBS/DAY	INF. PHOS. MG/L	INF. PHOS. LBS/DAY	INF. TOTAL N (as N) MG/L	INF. TOTAL N (as N) LBS/DAY	INF. TKN (as N) MG/L	INF. TKN (as N) LBS/DAY	INF. MG/L	INF. LBS/DAY	RAW ph	RAW TEMP.° F.
1	Thurs.	0.970	97	6.96			1.19		, 		T		1				1	7.6	65
2	Fri.	0.960	97	7.05			1,20	121	969							278	2226	7.5	62
3	Sat,	0.880					1.28				·				·	2.0		1.5	
4	Sun.	0.980					1.18								· · · · · · · · · · · · · · · · · · ·				
5	Mon.	1.020	97	6.95	270	2560	1.14						i					7.6	63
6	Tues.	1.050	97	6,91			1,11											7.4	65
7	Wed.	1.070	98	6.92			1.09	133	1187	6.04	53.90	33.9	302,52	29.6	264.14	265	2365	7.6	64
8	Thurs.	1.070	98	6.91			1.09											7,7	64
9	Fri.	1.040					1.12	50	434							274	2377		
10	Sat.	0.940	97	6.94			1.22		[7.5	65
11	Sun,	1.030	97	6,95			1.13											7.6	64
12	Mon.	0.970					1.19				[•			i		
13	Tues.	0.970	97	7.00	293	2550	1.19											7.7	64
14	Wed.	0.990	97	7.05			1.17	195	1610	6.61	54.58	35.8	295.59	30.7	253.48	276	2279	7.5	63
15	Thurs.	0,940	97	6.95			1.22											7.5	64
16	Fri.	0.890	97	6.98			1.27	179	1329							264	1960	7.5	62
17	Sat.	1,100					1,06												
18	Sun.	0.780					1.38												
19	Mon.	0.900	97	6.99			1.26											7.7	61
20	Tues.	0,910	97	6.91			1.25											7.7	62
21	Wed.	0.960	97	7.02			1.20	276	2210	7.92	63.41	38.9	311.45	35,3	282.63	460	3683	7.5	61
22	Thurs.	1.230	97	7.02	170	2600	0.93	158	1621							268	2749	7.6	61
23	Fri.	1.000	97	6.97			1.16											7.8	62
24	Sat.	0.880					1,28												
25	Sun.	0,900			~~~		1,26												
26	Mon.	0.920	97	7.01	293	2630	1.24											7.8	61
27	Tues. Wed.	0.880	97	7.05			1.28	180	1321	5,93	43.52	36.6	268.61	30.4	223.11	280	2055	7.6	61
28 29		0.950	97_	6.93			1.21											7.5	61
30	Thurs. Fri.	0.930	97	7.00			1.23												
31	Sat.	0.910	97	7.03			1,25 1,38	223	1692							368	2793	7.3	60
اد	ડવા.	0.700				:	1.38												

TOTAL	29,800				37.160	1515,0	12372	 215.41	i i	1178.17	1023.36	2733.0	22486		
AVERAGE	0.961	97,1	7.0		1.199	168.3	1375	53.85		294.54	255.84	303.7	2498	7.6	62.6
MAX	1.230	98.0	7.1		1.380	276.0	2210	63.41		311.45	282.63	460.0	3683	7.8	65.0
MIN	0.780	97.0	6,9	 	0.930	50,0	434	43,52		268.61	 223,11	264.0	1960	7.3	60,0

200,10 210,0 2	5 1 7.5	63.8
	8 7.6	63.6
WEEK 3 0.926 1.234 227.5 1769 63.41 311.45 282.63 362.0 2	1 7.6	64.0
WEEK 4 0,966 1.194 169,0 1471 43,52 268,61 223,11 274,0 2	2 7.7	61.2

Signature: _____ Certification Number: <u>3989</u>

City of Waverly MONTHLY MONITORING REPORT

Date: September, 2020

DISCHARGE SERIAL # 001 - # 002

Facility Number 0990001 Note: 0.0 = <MDL of 0.5

		MGD		CBOD 5 I	DAY 20 °C					11 Tax 1 O 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2		SUSF	OTAL PENDED OLIDS	II .	IONIA OGEN			
DAY OF MONTH	DAY OF WEEK	GOLF COURSE FLOW	EFF. FLOW MGD	EFF. MG/L	EFF. LBS/DAY	EFF. PHOS. MG/L	EFF. PHOS. LBS/DAY	EFF. TOTAL N (as N) MG/L	EFF. TOTAL N (as N) LBS/DAY	EFF. Cu MG/L	EFF. Cu LBS/DAY	EFF. MG/L	EFF. LBS/DAY	FINAL MG/L	FINAL LBS/DAY	EFF. ph	EFF. TEMP.°F.	E, COLI #/100 ML
1 1	Tues	0.214	0.866													7.0		
2	Tues. Wed.	0.214	0.880	8	59	3,98	29.21	28.6	. 209.90	0,0401	0,2943		103	0.78	6	7.8 8.2	67 68	44.0
3	Thurs.	0.235	0.795	⊢ ° −	80	3.90	29.21	20.0	209.90	0.0401	0.2943	14	103	0.70	0	7.9	68	11.0
4	Fri.	0.245	0.720	9	54							9	54	<0.50		8,2	67	
5	Sat.	0.188	2.632										3-			0,2	0,	
6	Sun.	0.000	2.640									 						
7	Mon.	0.000	1.220													7,7	68	
8	Tues.	0.000	1.370									<u> </u>				7.9	64	
9	Wed.	0.000	1.750	13	190	3,28	47.87	23.3	340.06	0.0392	0.5721	15	219	1.18	17	8.2	64	2400.0
10	Thurs.	0.000	1.520													7.8	64	
11	Fri.	0.000	2,200	11	202			•				13	239	1,01	19	8,2	65	
12	Sat.	0.000	1,800															
13	Sun.	0.000	1.500															
14	Mon.	0.000	1.300													7.8	66	
15	Tues.	0.000	1.320													7.8	67	
16	Wed.	0.000	1.220	15	153	3,38	34.39	23.6	240.13	0.0329	0.3348	9	92	1.91	19	8.1	68	68.0
17	Thurs.	0.000	1.180													7.8	66	
18	Fri.	0,000	1.120	8	75							8	75	0.90	8	8.1	65	
19	Sat.	0,000	1.020															
20	Sun.	0,000	1.170															
21	Mon.	0,000	1.120													7.8	65	
22	Tues.	0,000	1,160													7.8	66	
23	Wed.	0,187	0.963	7	56	3.42	27.47	26.6	213,64	0.0272	0.2185	7	56	0,84	7	8.1	67	12.0
24	Thurs.	0,197	0.953													7.8	67	
25	Fri.	0.218	0.882	9	66							8	59	1.12	8	8.1	68	
26	Sat.	0.194	0.826															
27 28	Sun.	0.223	0.867					-										
28	Mon.	0.248	0.772 0.830													7.7	65	<u> </u>
30	Tues. Wed.	0.200		7	62	4.24	27.42		240.00	0,0275	0.0445	9	80	0.00		7.9	63 65	00.0
30	vved.	U,UU4	1.066		6∠	4,21	37.43	28.1	249,82	0,0275	0.2445	8	80	0.90	8	8.2	65	33.0
				· · · · · · · · ·							l						1	

TOTAL	2,6	37.662	87.0	916	176.37	1253,55	1,6641	92,0	976	8,6	92.3			2524.0
AVERAGE	0.1	1,255	9.7	102	35.27	250,71	0,3328	10,2	108	1.1	10,3	8.0	66	504.8
MAX	0.3	2.640	15.0	202	47.87	340.06	0,5721	15.0	239	1.9	19.4	8.2	68	2400.0
MIN	0,0	0.720	7.0	54	27.47	209,90	0,2185	7.0	54	0.8	0.0	7.7	63	11.0

7 DAY AVERAGE															
WEEK 1	0.2	1.393	8.5	56	2	9,21	209,90	0,2943	11.5	78	0.8	2.9	8.0	68	11.0
WEEK 2	0,0	1.634	12.0	196	4	7.87	 340,06	0,5721	14.0	229	1.1	17.9	8.0	65	2400.0
WEEK 3	0,0	1.164	11.5	114	3	4.39	240,13	0,3348	8,5	83	1.4	13,9	7.9	66	68.0
WEEK 4	0.2	0.918	8.0	61	2	7.47	213.64	 0.2185	7.5	58	1.0	7.5	7.9	67	12.0

MONTHLY MONITORING REPORT

DISCHARGE SERIAL # 001 - # 002

Facility Number 0990001 Note: 0.0 = <MDL of 0.5

TOTAL SUSPENDED SOLIDS DIGESTER CONTENTS BOD 5 DAY 20 °C TRICKLING TOTAL INF. INF. INF. FILTER DAY VOL. INF. INF. Ν TOTAL N TKN TKN RAW DAY RECIRC. FLOW **TEMP** ALKALIN JNF. INF. RAW TEMP.°F OF OF ACID INF. INF. PHOS. PHOS. (as N) (as N) (as N) (as N) FLOW MONTH WEEK MGD ۰F MG/L MG/L MG/L LBS/DAY MG/L LBS/DAY MG/L LBS/DAY MG/L LBS/DAY MG/L LBS/DAY ph MGD ph 6.84 1.08 7.6 66 Tues. 1.080 97 57,30 258 7.5 Wed. 1.110 97 6,91 1,05 161 1490 6.19 34.1 315.68 30.6 283.28 2388 64 3 Thurs. 1.040 97 6,89 1,12 7.5 67 4 Fri. 0.980 97 175 2300 1.18 146 1193 208 1700 7.5 63 6.90 Sat. 2.820 -0.66 2.640 6 Sun. -0.48 65 1.220 98 7.5 Mon. 6.86 0.94 8 Tues. 1.370 97 6.89 160 2290 0.79 7.5 65 1.750 97 134 1956 5.42 79.10 29.5 430,55 23,0 335,69 260 3795 7.6 64 9 Wed. 6.92 0.41 10 1.520 7.4 65 Thurs. 6.93 0.64 87 97 1596 132 2422 7.5 11 Fri. 2,200 6.95 -0.04 64 12 Sat. 1.800 0.36 13 Sun. 1,500 0,66 14 Mon, 1,300 97 6,91 175 2300 0,86 7.7 65 15 1.320 97 6,89 0,84 7.4 65 Tues. 16 Wed. 1.220 97 0.94 146 1486 4.81 48.94 32.5 330.68 27.1 275.74 216 2198 7.6 64 6.92 17 1.180 0.98 7.7 66 Thurs. 97 6.91 18 Fri. 1.120 97 7.00 1.04 154 1438 224 2092 7.5 63 1.020 19 Sat. 1,14 20 1.170 0,99 Sun. 21 1.120 97 175 2650 7.6 65 6,98 Моп. 1.04 22 1.160 7.6 66 Tues. 97 6.98 1.00 23 Wed. 1.150 97 7.00 1.01 160 1535 4.63 44.41 29.1 279.10 24.9 238.82 234 2244 7.5 64 1.150 65 24 97 6.97 1.01 7.4 Thurs. 244 2238 7.5 64 25 1.100 97 1,06 164 1505 Fri. 7,00 1.020 26 Sat, 1.14 27 Sun. 1.090 1.07 97 293 2610 7,8 65 28 Mon. 1.020 6.98 1.14 29 Tues. 1.030 97 6.98 1.13 7.7 65 30 Wed. 1.070 97 7.02 1.09 170 1517 5.73 51.13 32.8 292.70 27.0 240,94 276 2463 7,6 63

	TOTAL	40.270				24.530	1322.0	13716	280.89	1648.71	1374.46	2052.0	21541		
ļ	AVERAGE	1,342	97.0	6.9		0.818	146.9	1524	56.18	329.74	274.89	228.0	2393	7.6	64.7
1	MAX	2,820	98.0	7.0		1,180	170.0	1956	79.10	430.55	335.69	276.0	3795	7.8	67.0
	MIN	0,980	97.0	6,8		-0.660	87.0	1193	44.41	279.10	238.82	132.0	1700	7.4	63.0

7 DAY AVERAGE														
WEEK 1	1.556				0.604	153.5	1342	57.30	315.68	283.28	233.0	2044	7.5	65.0
WEEK 2	1.634				0.526	110.5	1776	 79.10	430.55	335,69	196.0	3108	7.5	64.8
WEEK 3	1.164		·	, i	0,996	150.0	1462	 48.94	330,68	275.74	220,0	2145	7.6	64.8
WEEK 4	1.099				1,061	162,0	1520	44.41	279,10	 238,82	239,0	2241	7.6	64.8

Date: September, 2020

City of Waverly MONTHLY MONITORING REPORT

Date: August, 2020

Facility Number 0990001

							D	ISCHARGE	SERIAL # (01 - # 002				Note:	0.0 = <mdl< th=""><th>of 0.5</th><th></th><th></th></mdl<>	of 0.5		
		MGD		CBOD 5	DAY 20 °C			I				SUSF	DTAL PENDED PLIDS	l I	MONIA ROGEN			
DAY OF MONTH	DAY OF WEEK	GOLF COURSE FLOW	EFF. FLOW MGD	EFF. MG/L	EFF. LBS/DAY	EFF. PHOS. MG/L	EFF. PHOS. LBS/DAY	EFF. TOTAL N (as N) MG/L	EFF. TOTAL N (as N) LB\$/DAY	EFF. Cu MG/L	EFF. Cu LBS/DAY	EFF. MG/L	EFF. LBS/DAY	FINAL MG/L	FINAL LBS/DAY	EFF. ph	EFF. TEMP.°F.	E. COLI #/100 ML
1	Sat.	0.252	0,908		T		<u> </u>	1	Ι						· i		T'''	
2	Sun.	0.239	0.941		<u> </u>													
3	Mon.	0.241	0.859													8.1	66	
4	Tues.	0.237	0.903						·							8.1	65	
5	Wed.	0.241	0.879	7	51	2,96	21.70	26,7	195,73	0,0357	0.2617	11	81	<0.50	0	8,3	66	
6	Thurs.	0,249	0.891													8.1	66	
7	Fri.	0.224	0.896	5	37			<u> </u>				10	75	<0.50	0	8.3	67	
8	Sat.	0.245	0.885				ļ				ļ			<u> </u>	 		-	
9 10	Sun. Mon.	0,220 0.231	0,930		 				<u> </u>		-	ļ	 	-		7.9	69	
11	Tues.	0.231	0.929								├					8.0	69	<u> </u>
12	Wed.	0.233	0.937	7	55	3.04	23.76	24.1	188.33	0.0373	0.2915	11	86	<0.50	0	8.3	67	<u> </u>
13	Thurs.	0.220	0.910	·	- 33	0.04	20.70	27.1	100.00	0.0070	0.2010			10,00		8,0	68	
14	Fri.	0.209	0.931	7	54						\vdash	11	85	<0.50	0	8,3	69	
15	Sat.	0,254	0,806								\vdash							
16	Sun.	0.213	0.907															
17	Mon.	0.216	0.894													7.8	68	
18	Tues,	0,215	0.855													7,9	67	
19	Wed.	0.222	0.868	7	51	3.69	26.71	23.7	171.57	0,0323	0.2338	10	72	<0.50	0	8.2	68	
20	Thurs.	0.243	0.837													7.9	67	
21	Fri.	0.217	0.873	7	51							9	66	<0.50	0	8.2	68	
22	Sat.	0.194	0.956									ļ						
23 24	Sun.	0.301	0.899													7.8	69	
2 4 25	Mon. Tues.	0,007	1,173 1,140													7.9	69	
26	Wed.	0.000	1.130	6	57	3,54	33,36	25.9	244.09	0.0337	0.3176	8	75	<0.50	Ó	8,2	70	
27	Thurs,	0,000	1,160	7	68	3.34	00,00	20,0	244.00	0.0007	0.0170	8	77	0,78	8	8.2	70	
28	Fri.	0.000	1.050	·								<u> </u>		- 11.0		7.8	70	
29	Sat.	0.000	1.020				-				i							
30	Sun.	0.000	1.070															
31	Mon,	0,123	0.897													7.7	68	
									• • •									
	TAL	5.5	29.245	53.0	424		105.53		799.72		1.1046	78.0	617	8.0	7.5			0.0
	RAGE	0.2	0.943	6,6	53		26,38		199.93		0.2762	9,8	77	0.8	9,0	8.0	68	0.0
	AX	0.3	1,173	7.0	68		33.36		244.09		0,3176	11.0	86	0,8	7.5	8.3	70	0,0
M	IN	0.0	0.806	5.0	37		21.70	the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the section of the se	171.57		0.2338	8.0	66	8.0	0.0	7.7	65	0.0
													,				 ,	·
7 DAY AV	ERAGE		0.007	~~	ļ		-04-70		405.70		0.0047	10.5	70	<0.50	<u></u>		66	0,0
WEEK 1		0.2	0.897	6.0 7.0	44 55		21.70 23.76		195.73 188.33		0.2617 0.2915	10.5 11.0	78 86	<0.50	0.0	8.2 8.1	68	0.0
WEEK 2 WEEK 3		0.2	0.919 0.863	7.0	55		26.71		171.57		0,2338	9.5	69	<0.50	0.0	8,0	68	0.0
WEEK 4		0.2	1.073	6.5	62		33.36		244.09		0.2336	8.0	76	0.8	3,8	8.0	70	0.0
vv⊏⊏r\ 4		0.1	1.073	0.0	02		33,30		444,00		0.3170	0.0	70	0.0	٥,٥	U,U	7.0	0.0

MONTHLY MONITORING REPORT

DISCHARGE SERIAL # 001 - # 002

Date: August, 2020

Facility Number 0990001 Note: 0.0 ≒ <MDL of 0.5

			DIGES	TER CON	TENTS		TRICKLING	BOD 5	DAY 20 °C							SUSPI	TAL ENDED LIDS		
DAY OF MONTH	DAY OF WEEK	FLOW MGD	TEMP °F	ph	VOL. ACID MG/L	ALKALIN. MG/L	FILTER RECIRC. FLOW MGD	INF. MG/L	INF. LBS/DAY	INF. PHOS. MG/L	INF. PHOS. LBS/DAY	TOTAL N (as N) MG/L	INF. TOTAL N (as N) LBS/DAY	INF. TKN (as N) MG/L	INF. TKN (as N) LBS/DAY	INF. MG/L	INF. LBS/DAY	RAW ph	RAW TEMP.°F
1	Sat.	1.160	1	T	1		1.00					_	1						
2	Sun.	1,180	-				0,98									 			
3	Mon.	1.100	97	6.92	155	2180	1,06		 									7.3	64
4	Tues.	1.140	97	6.85	100	2100	1,02		 	-								7.5	62
5	Wed.	1.120	97	6.90		<u> </u>	1.04	142	1326	4.40	41.10	31.0	289.56	25.6	239.12	248	2317	7.6	62
6	Thurs.	1.140	97	6.92			1.02		1,020			* 1,12				-		7.7	65
7	Fri.	1,120	97	6.90	130	1990	1.04	114	1065							196	1831	7.5	64
8	Sat.	1,130					1.03												
9	Şun.	1,150					1.01												
10	Mon.	1,160	97	6.92	145	2340	1.00											7.4	66
11	Tues.	1.130	97	6.90			1.03											7.4	66
12	Wed.	1.170	97	6.94			0.99	124	1210	4.73	46.15	26.9	262.48	22.7	221.50	204	1991	7.6	63
13	Thurs.	1.130	97	6.89			1.03		Ì									7.4	66
14	Fri,	1.140	97	6.94	170	2340	1.02	176	1673							348	3309	7.5	64
15	Sat,	1.060					1.10												
16	Sun.	1.120				<u> </u>	1.04												ļ!
17	Mon.	1.110	98	6.94	150	2430	1.05											7.5	65
18	Tues.	1.070	97	6.94			1.09											7.4	63
19	Wed.	1.090	97	6.90			1.07	175	1591	5,73	52.09	30.4	276.35	25,9	235.45	304	2764	7.6	64
20	Thurs.	1.080	97	6.89			1.08											7.5	67
21	Fri.	1.090	97	6.95	155	2360	1.07	155	1409							258	2345	7.5	64
22	Sat.	1.150					1.01												ļ
23	Sun.	1.200					0.96												
24	Mon.	1.180	97	6.87	308	2250	0.98		 									7.5	68
25	Tues.	1.140	97	6.86			1.02	450		G 45	F4.00		000.70		045.00	000	5440	7.6	66
26	Wed.	1.130	97	6.91			1.03	150	1414	5.42	51.08	30.0	282.73	26.0	245,03	228 240	2149 2322	7.6	65
27	Thurs.	1.160	97	6.92	285	2280	1.00	135	1306							240	2322	7.5 7.4	65 67
28	Fri.	1.050	98	6.91			1.11												6/
29	Sat.	1.020					1.14												
30	Sun.	1.070	07	0.05	470	2320	1,09		\vdash								 	7.5	67
31	Mon.	1.020	97	6,95	170	2320	1.14		L									7,3	07

TOTAL	34.710				32.250	1171.0	10994	190.42	111	1.13	94	11.10	2026.0	19026		
AVERAGE	1.120	97.1	6.9		1,040	146.4	1374	47.61		.78	23	5.28	253.3	2378	7,5	64.9
MAX	1.200	98.0	7.0		1,140	176.0	1673	52.09	289	.56	24	5.03	348.0	3309	7.7	68.0
MIN	1.020	97.0	6,9		0,960	114.0	1065	41.10	262	.48		1.50	196.0	1831	7.3	62.0

		 	 				 ·	·		 				
7 DAY AVERAGE														
WEEK 1	1.137			1,023	128.0	1196	41.10		289.56	239.12	222.0	2074	7,5	63.4
WEEK 2	1.144			1.016	150.0	1442	 46.15		262.48	221.50	276.0	2650	7.5	63.4
WEEK 3	1.089			1.071	165.0	1500	52.09		276.35	235.45	281.0	2554	7.5	63.4
WEEK 4	1.144			1,016	142,5	1360	51.08		282,73	245.03	234.0	2235	7.5	66.2

City of Waverly MONTHLY MONITORING REPORT

Date: July, 2020

DISCHARGE SERIAL # 001 - # 002

Facility Number 0990001 Note: 0.0 = <MDL of 0.5

		MGD		CBOD 5 I	DAY 20 °C							SUSP	TAL ENDED LIDS		MONIA LOGEN			
DAY OF MONTH	DAY OF WEEK	GOLF COURSE FLOW	EFF. FLOW MGD	EFF. MG/L	EFF. LBS/DAY	EFF. PHOS. MG/L	EFF. PHOS. LBS/DAY	EFF. TOTAL N (as N) MG/L	EFF. TOTAL N (as N) LBS/DAY	EFF. Cu MG/L	EFF. Cu LB\$/DAY	EFF. MG/L	EFF. LBS/DAY	FINAL MG/L	FINAL LBS/DAY	EFF. ph	EFF. TEMP.°F.	E. COLI #/100 ML
1	Wed.	0.000	1.980	8	132	2.03	33.52	16.3	269.17	0.0270	0,4459	18	297	<0.50	0	8.3	63	7.5
2	Thurs.	0.264	1.526	8	102							15	191	<0.50	0	8.2	64	
3	Fri.	0.203	1.507												1			
4	Sat.	0.224	1.306												"			
5	Sun.	0.280	1.400													8.1	64	
6	Mon.	0.266	1.274													8.1	64	
7	Tues.	0.282	1.288													8.1	65	
8	Wed.	0.233	1.317	8	88	2.32	25.48	18,1	198.81	0.0263	0.2889	14	154	<0.50	0	8.3	65	7.5
9	Thurs.	0.052	1.798													8.1	66	
10	Fri.	0.000	1.620	8	108							16	216	0.67	9	8.2	66	
11	Sat.	0.000	1.500												ļ			
12	Sun.	0.000	1.580												ļ			
13	Mon.	0.000	1.440													8.0	64	
14	Tues.	0.000	1.810													8.1	65	
15	Wed.	0.000	1.550	9	116	2.33	30.12	18.4	237.86	0.0270	0,3490	16	207	<0.50	0	8.3	65	27.0
16	Thurs.	0.000	1.530													8.0	64	
17	Fri.	0,000	1.490	6	75							14	174	<0.50	0	8.2	65	
18	Sat,	0,000	1.400											ļ				
19	Sun.	0.000	1,410						ļ							8.0	65	
20	Mon.	0.000	1,440						L						 	8.0	65	
21	Tues.	0.000	1.450	-		0.40	00.04	00.0	000.64	0.0247	0.3648	12	138	<0.50	0	8.2	66	33.0
22	Wed.	0.000	1.380	7	81	2.46	28.31	20.3	233.64	0,0317	0.3048	12	130	<u> </u>	<u> </u>	8.0	65	33.0
23	Thurs.	0.000	1.350	7	79				 			12	136	<0.50	0	8.2	66	ļ <u> </u>
24	Fri.	0.000	1.360 1.270	/	1,8							14	130	~0.50_	-	0,2	- 00	-
25	Sat,	0.000	1.370												 			
26 27	Sun. Mon.	0.200	0.990													8.1	67	
27	Tues.	0.200	1.035		——											8.1	66	
29	Wed.	0.225	0.993	7	58	2.75	22.77	21.1	174.74	0.0495	0,4099	13	108	<0.50	0	8.3	68	12.0
30	Thurs.	0.253	0.987	,		2,73	22.11	41.1	11707	0,0400	0.1000		.30			8.1	67	1,210
31	Fri.	0.253	0.917	7	54							12	92	<0.50	0	8,3	67	
	1 10-	3.200	3.0 11												· · · · · · · · · · · · · · · · · · ·			

TOTAL	3.0	43,268	75.0	892	1 140.21	1114,21	1.8585	142.0	1713	0.7	9.1			87.0
AVERAGE	0.1	1.396	7.5	89	28.04	222.84	0.3717	14,2	171	0.7	0.9	8.1	65	17.4
MAX	0.3	1,980	9,0	132	33.52	269,17	0.4459	18,0	297	0.7	9,1	8,3	68	33.0
MIN	0.0	0.917	6.0	54	22.77	174.74	0.2889	12.0	92	0.7	0.0	8.0	63	7.5

7 DAY AVERAGE				ľ				·						
WEEK 1	0.2	1.469	8.0	117	33.52	269.17	0.445	9 16.5	244	<0.50	0,0	8.2	64	7.5
WEEK 2	0.0	1.581	8.0	98	25.48	198,81	0.288	9 15.0	185	0.7	4.5	8,1	65	7.5
WEEK 3	0.0	1.467	7.5	95	30.12	237.86	0.349	0 15.0	190	<0.50	0,0	8,1	65	27.0
WEEK 4	0.1	1.251	7.0	80	28.31	233.64	0.364	8 12.0	137	<0.50	0.0	8.1	66	33.0

MONTHLY MONITORING REPORT

Date: July, 2020

DISCHARGE SERIAL # 001 - # 002

Facility Number 0990001 Note: 0.0 = <MDL of 0.5

			DIGES	TER CON	TENTS		TRICKLING	BOD 5	DAY 20 °C							SUSP	TAL ENDED LIDS		
DAY OF MONTH	DAY OF WEEK	FLOW MGD	TEMP °F	ph	VOL. ACID MG/L	ALKALIN. MG/L	FILTER RECIRC. FLOW MGD	INF. MG/L	INF. LBS/DAY	INF. PHOS. MG/L	INF. PHOS. LBS/DAY	TOTAL N (as N) MG/L	INF. TOTAL N (as N) LBS/DAY	INF. TKN (as N) MG/L	INF. TKN (as N) LBS/DAY	INF. MG/L	INF. LBS/DAY	RAW ph	RAW TEMP.°F
1	Wed.	1,980	97	7.01		J	0.18	102	1684	3,02	49.87	18.2	300.54	11.3	186.60	172	2840	7.6	60
2	Thurs.	1,790	98	7.02	170	2680	0.37	79	1179		1					148	2209	7,6	61
3	Fri.	1.710					0.45								i				
4	Sat.	1.530					0.63												
5	Sun.	1.680	98	6.90			0.48				ĺ							7.5	61
6	Mon.	1.540	97	6.94	170	2630	0.62											7.5	63
7 .	Tues.	1.570	97	6.93			0.59											7,5	62
8	Wed.	1.550	97	6.95			0.61	128	1655	3,94	50.93	23,0	297,32	15,5	200.37	228	2947	7,6	61
9	Thurs.	1,850	97	6.92			0.31											7.6	63
10	Fri.	1.620	97	6,97	140	2600	0.54	111	1500							232	3135	7.5	62
11	Sat.	1.500					0.66												
12	Sun.	1,580					0.58						1						ļ !
13	Mon.	1.440	97	6,90	155	2500	0.72											7.3	64
14	Tues,	1,810	97	6,91			0,35		ļ		ļ							7.5	63
15	Wed.	1.550	97	6,94			0.61	122	1577	3,87	50,03	22.6	292.15	16.6	214.59	228	2947	7.6	62
16	Thurs.	1.530	97	6,88			0,63											7.4	62
17	Fri.	1.490	97	6.93	135	2410	0.67	86	1069							136	1690	7.6	62
18	Sat.	1.400					0,76												
19	Sun.	1.410					0.75												- 20
20	Mon.	1.440	97	6,89	145	2380	0.72		ļ									7.5	63
21	Tues.	1.450	97	6.88			0,71	400	1440	400	40.00	24.0	000 50	47.5		540	 	7.7	62 62
22 23	Wed. Thurs.	1.380 1.350	97 97	6.94 6.86			0,78 0.81	123	1416	4.33	49.83	24.9	286.58	17.5	201.41	216	2486	7.6 7.4	62
23		1,360	97		466	2240	0.81	100	4424				<u> </u>			100	0422		62
24 25	Fri. Sat.	1.360	9/	6.87	155	2240	0.80	100	1134						<u></u>	188	2132	7.5	02
26	Sun.	1,370	 				0.89	. <u>-</u>	 								\vdash		
27	Mon.	1.190	97	6.85	160	2160	0.79		 						——— <u> </u>			7,4	65
28	Tues.	1,260	97	6.85	100	∠100	0.97		 								l	7.4	63
29	Wed.	1,240	97	6.90			0.90	141	1458	4.30	44.47	25.4	262,68	19.0	196.49	240	2482	7.4	63
30	Thurs.	1,240	97	6.87			0.92	141	1400	4.50	44.47	20.7	£02,00	19.0	180,48	440	4404	7.4	65
31	Fri.	1.170	97	6.89	145	2250	0.92	141	1376							250	2439	7.5	63
V 1		1.150	91	0,00	170	2200	0.00	1771	1070							200	4700	7,0	- 00

TOTAL	46.250				20.710	1133.0	14048	245.13	1439.27	999.46	2038.0	25309		
AVERAGE	1.492	97.1	6.9	 	0.668	113.3	1405	49.03	287.85	199.89	203.8	2531	7,5	62.4
MAX	1.980	98.0	7.0	 	0.990	141.0	1684	50.93	300.54	214.59	250.0	3135	7.7	65,0
MIN	1.170	97.0	6.9		0.180	79.0	1069	44.47	262,68	186,60	136.0	1690	7.3	60.0

7 DAY AVERAGE			 				 						
WEEK 1	1.686			0.474	90.5	1432	49.87	300.54	186.60	160.0	2525	7.5	61.4
WEEK 2	1.621			0.539	119.5	1577	 50.93	297.32	200.37	230,0	3041	7.5	61.6
WEEK 3	1.467			0.693	104.0	1323	 50.03	 292.15	214.59	182.0	2319	7.6	62.0
WEEK 4	1.311			0.849	111.5	1275	 49.83	 286.58	201.41	202.0	2309	7,5	62.8

Signature:______ Certification Number: 3989

City of Waverly **Department of Public Works**

FY 2020-21

STORM AND SANITARY SEWER LINE MAINTENANCE

The Storm/Sanitary Sewer Maintenance Division was established in FY 1990-91. Its function is to maintain the sewer systems and assist the Street, WPC, and Water Divisions as needed with major projects. Its purpose is two-fold: to establish an effective annual maintenance program to control long-term upkeep costs and to establish a more efficient operation of our sewer systems. This will utilize the budgeted money more efficiently, reduce waste water treatment costs, and upgrade instead of maintain our storm/sanitary sewers.

The following is a brief overview of some projects during FY 2020-21. This is not a total summary, but does give an idea of the versatility of this division and the expertise required. Of our 331,500 feet of sanitary sewer mains, over 62,800 feet were cleaned and 5,200 feet were televised. Several problem areas are being scheduled for repair or replacement as time and funds become available.

FUTURE PROJECTS

- 1. Update sanitary and storm sewer GIS mapping as more discrepancies are found; including cleaning records of all sewer mains.
- 2. Continue upgrade of existing sanitary manholes to decrease infiltration problems.
- Continue work on storm sewer intakes and catch basins and replace old brick structures with poured concrete structures.
- 4. Continue televising of sewer lines to locate problem areas.
- 5. Continue cleaning and maintaining storm and sanitary sewer lines.
- 6. Continue routine cleaning of maintenance lines.
- 7. Maintain a five-year sanitary sewer cleaning schedule.

AREA OF CONCERN

- 1. Infiltration and inflow problems must continue to be addressed with some major financing.
- 2. Tree roots in sanitary sewer lines.
- 3. Undersized/aged storm sewer pipes on 3rd Avenue SW, 2nd Avenue SW and other numerous outfalls to the river.

Storm and Sanitary Sewer Line Maintenance

Fiscal Year 2020-21

	2016-17	2017-18 ¹	2018-19	2019-20	2020-21	Units
Sanitary Sewer Maintenance						
Lines Flushed	97,579	61,503	29,698 ²	86,403	62,823	Feet
Manholes Cleaned	217	3	5	34	51	Each
Storm Sewer Maintenance						
Lines Flushed	384	6,578	5,287	6,632	1,316	Feet
Intakes & MH Cleaned	28	21	57	29	26	Each
Televising Lines						
Sanitary Sewer	8,707	7,689	3,450	4,169	5,221	Feet
Storm Sewer	33	120	360	2,231	1,175	Feet
Jetting Sewer Mains						
Water Used	260,937	133,200	95,925	189,750	133,510	Gallons
Lines Repaired						
Sanitary Sewer	1	0	1	5	6	Each
Storm Sewer	3	7	3	8	7	Each
Intakes Repaired	0	0	2	0	0	Each
Manholes Repaired	2	18	0	0	1	Each
Sewer Call-Outs						
During & after hours	27	10	12	18	14	Each
Other Division Work						
Streets - Snow Plowing	69.8	36.6	18.2	20	0	Hours
Water - Leak Repairs	126.7	100.4	200.6	180	165	Hours
WPC - Lift Stations	19.6	16.6	19	4	16	Hours
Leisure Serv Cem. Graves	1	13	40	27	12	Each
Leisure Serv Golf Course	0	0	0	3	0	Hours
Engineering - Inspections	1	0	0	1	1	Hours

Note: Removed "IA One Call Locates" line for the FY2019-20 Annual Report. The locates now show up in the Water Division.

¹ During 2017-18: September, February & March records were missing.

² Designated area of focus was smaller and contains newer lines than prior years.

Storm and Sanitary Sewer Line Maintenance

Fiscal Year 2020-21

Miscellaneous:

Cleaned out waterways, detention areas & Dry Run. Cleaned drains for Water Dept., Law Center, bike trail bathrooms, hospital pits & drains and pumped Airport septic. Started root-treating problem sewer mains ourselves (over 1,120 LF done last year). Completed 7 different waterway projects including grading, seeding, laying pipe and some concrete work.

City of Waverly **Department of Public Works**

FY 2020-21

SOLID WASTE

Recycling

Voluntary Drop-Off Program Curbside Collection Program

Refuse Collection

Residential Commercial Yard Waste – Drop-Off Site

Refuse Container (Dumpster)

Repair

Special Collections

Waverly Horse Sale – Fall & Spring Chamber – Agriculture Appreciation Day Bremer County Fair Wartburg College – Move In / Move Out Heritage Days Special Collection Weeks – Spring and Fall Other Special Events

The Solid Waste Division collects refuse once a week from residential customers and up to five days per week from commercial. Garbage to be pickup in the City of Waverly needs to be in a City-owned garbage container or dumpster. Residential customers are able to rent a 35- or 65-gallon City-owned garbage container. Commercial customers can use either a City dumpster or a city-owned garbage container. Curbside recycling runs every other week. The average stops per day is 387. It is a one-man operation, which one refuse collector runs each month. Consideration needs to be given to weekly curbside recycling.

The Recycling Center is open Monday through Friday from 7:00 a.m. to 5:30 p.m. and from 8:00 a.m. to 4:00 p.m. on Saturdays. Local civil volunteer groups, when available, continue to work during Recycling Saturdays as a community service (this has been put on hold due to Covid).

Two part-time employees operate the Recycling Center each day, each working half a day, including each Saturday. There is a total of four part-time employees who work in the center. The average number of cars through the center each day is 136.

Yard Waste Site

Along with the Recycling Center, the City also operates a Yard Waste Site from April through November. Four part-time employees operate the Yard Waste Site. Leaves, grass clippings, garden waste, trees, and branches are accepted at no charge. Appliances, furniture, tires, and carpeting are also collected here for a fee while it is open. The average number of cars through the center each day is 103.

City of Waverly – Public Works Solid Waste Division

Recycling Statistics

FY 2020-21

Recycling Center C Total41	onday - Saturday Daily Average	,	136
Recycling Center 0 Total9	turday only Monthly Average		771
Curbside Recycling Total 50	Monthly Average	4	103

Total Weight of the Recycled Products from the Recycling Center and Curbside

Recycling Route: 1,030 tons

Total Weight of the Recycled Products from the Curbside Recycling Route: 728,500 pounds (364 tons)

Revenue from the recycled products: \$26,244.17

 In April 2020 the City started receiving revenue from the paper products recycled again. This included: office paper (white and colored), cardboard, magazines, newspapers, and books.

Other items or material recycled by the City of Waverly:

- 42 tons of steel, old sewer castings, signs, poles, plow blades, and miscellaneous pieces
- 32 tires
- 469 appliances
- 3,200 gallons of oil
- 444 electronics (computers, televisions, monitors, and printers)

Yard Waste Site car count: 21,156

(July - Nov 2020 and March – June 2021):

Monthly average: 2.116

Busiest months were October 2020 and November 2020

605 tons of yard waste were turned into compost.

1892 tons of brush and trees were ground up to make wood mulch.

City of Waverly - Public Works Solid Waste Division

Employee Hours

FY 2020-21

Refuse Collections	Hours
Residential	1,719
Commercial	2,900
Black Hawk Co. Landfill	1,040
Temporary Dumpsters	401
Corrugated Collection	518
Special Pickups	85
Curbside Recycling Pick-up	950
Recycle Center Duties	161
Container Exchanges	182
Building/Vehicle Maintenance	299
Dumpster Repairs	461
Misc. Activity (training, etc)	372
Other Divisions	
Street Division	
Snow Plowing & Removal	505
Other (Patching, Mowing, Tree Trimming, Etc)	374
Water Division Projects	3_
Sewer Maintenance Projects	0
Other Departments	13

Car Count

Recycling Center and Yard Waste Site

FY 2020-21

Recycling Center

Weekdays Saturdays Monthly Dai										
Month		Weel	kdays	Satu	urdays	Monthly	Daily			
WIGHT	# of Days	car count	% of Total	car count	% of Total	Total	Average			
Jul-20	25	3,324	86%	558	14%	3,882	155			
Aug-20	26	2,686	76%	838	24%	3,524	136			
Sep-20	25	2,536	77%	754	23%	3,290	132			
Oct-20	27	2,788	73%	1,016	27%	3,804	141			
Nov-20	23	2,437	75%	795	25%	3,232	141			
Dec-20	25	3,004	81%	718	19%	3,722	149			
Jan-21	25	2,363	72%	916	28%	3,279	131			
Feb-21	24	1,909	76%	609	24%	2,518	105			
Mar-21	27	2,607	76%	810	24%	3,417	127			
Apr-21	25	2,721	81%	648	19%	3,369	135			
May-21	25	2,469	72%	943	28%	3,412	136			
Jun-21 2		2,996	82%	652	18%	3,648	140			
					Total	41,097	136			

Recycling Center - Car Count History

Fiscal Year	2016-17	2017-18	2018-19	2019-20	2020-21
Weekdays	29,126	30,434	32,839	44,718	31,840
Saturdays	8,858	9,658	10,241	8,345	9,257
Totals	37,984	40,092	43,080	53,063	41,097

Yard Waste Site - Car Count History

Fiscal Year	2016-17	2017-18	2018-19	2019-20	2020-21
Totals	25,010	20,767	22,123	22,896	21,156

City of Waverly - Public Works

Solid Waste Division

Curbside Recycling Number of Residental/Commercial Stops

FY 2020-21

Week			187	- .		Weekly
Beginning	<u>Mon</u>	Tues	Wed	Thurs	<u>Fri</u>	Totals
7/13/2020	335	346	352	413	426	1,872
7/27/2020	372	360	388	415	420	1,955
8/10/2020	385	420	400	412	389	2,006
8/24/2020	<u>386</u>	369	392	410	414	1,971
9/7/2020		710	388	411	420	1,929
9/21/2020	355	362	405	415	432	1,969
		<u> </u>				· · · · ·
10/5/2020	381	353	382	409	418	1,943
10/19/2020	361	342	382	415	397	1,897
11/2/2020	359	333	397	443	493	2,025
11/16/2020	390	349	379	417	407	1,942
11/30/2020	402	348	402	425	408	1,985
40/44/0000	075		222	440		
12/14/2020 12/28/2020	<u>375</u> 402	<u>385</u> 386	<u>382</u> 400	<u>412</u> 427	<u>402</u> 412	1,956
12/20/2020	402		400	427	412	2,027
1/11/2021	352	375	389	423	340	1,879
1/25/2021	356	325	367	417	382	1,847
2/8/2021	361	337	383	429	373	1,883
2/22/2021	355	315	370	412	395	1,847
3/8/2021	403	373	329	437	422	1,964
3/22/2021	373	375	396	435	416	1,995
11=10001						
4/5/2021 4/19/2021	<u>387</u> 383	<u>418</u> 349	<u>434</u> 413	433	425	2,097
4/19/2021	303	349	413	432	436	2,013
5/3/2021	401	385	415	426	420	2,047
5/17/2021	425	441	402	420	398	2,086
5/31/2021		787	410	450	420	2,067
6/14/2021	352	202	405	4 5 4	402	0.005
6/28/2021	352	392 352	380	454	402	2,005 1,089
J, <u>m</u> Q, <u>L</u> Q <u>L</u> (1,000

Total for the FY 2020-21

50,296

Average Daily Stops

387

Recycling Quantities

2020-21

Sorted Recycling Collected at Recycling Center

						,	nececa at it	ccaciii9 cc						
		July	Aug	Sept	Oct	Nov	Dec	Jan	Feb	March	April	May	June	TOTAL
Paper, Bond	lbs.	14,800	***	8,525	6,335		5,890		7,105	4,405	5,305	<u> </u>	4.625	56,990
Slick Paper / Magazines	lbs.	4,980		8,820	7,110	-	10,145	-	7,285	4,860	3,895		6,095	53,190
Newsprint	lbs.	4,895		9,560	8,585	,	8,585		7,155	7,220	6,695		8,540	61,235
Corrugation/Chipboard	lbs.	73,540	70,520	86,220	64,460	69,020	82,360	58,720	58,860	90,000	78,820	64,800	91,565	888,885
#3, 4, 5, 6, 7 Plastics	lbs.	4,900	1,094	5,140	4,340	6,160	9,260	4,340	3,840	5,180	4,920	4,920	8,900	62,994
Steel / Alum	lbs.	25,320	-	8,640	19,400		4,880	6,840			9,073	4,700	6,509	85,362
Books	ibs.	4,175		6,075	6,665		4,680	_	6,090	4,335	4,515		2,935	43,835
Styrofoam**	lbs.	560	760	480	680	480	740	500	480	800	980	840	980	8,280
Clear Glass*	lbs.	8,580	4,500	8,580	4,320	8,660	4,260	8,500	4,540	4,520	9,440	4,640	4,360	74,900
Totals - Sorted Recycling		141,750	76,874	142,040	121,895	84,320	130,800	78,900	95,355	121,320	123,643	79,900	134,509	1,331,306
* City takes glass to	City o	f Cedar Fall	s and they	recycle at n	o cost to us	. (Effective	Jan. 1, 202	1 - \$50 per	load)				Total Tons	666

^{**}City takes styrofoam to City of Cedar Falls and they recycle at no cost to us. (Effective Jan. 1, 2021 - \$50 per load)

Commingled Recycling Picked up Curbside (Jendro)

					COMMINGIE	a itecycling	rickeu up	cainsine fr	enuroj					
	İ	July	Aug	Sept	Oct	Nov	Dec	Jan	Feb	March	April	May	June	TOTAL
Totals - Commingled Recycling	lbs.	53,400	61,000	70,640	48,580	65,480	52,180	55,620	67,200	65,940	54,000	55,640	78,820	728,500
Aluminum, Cardboard	Aluminum, Cardboard, Slick Paper, Newspapers, Bond Paper, Plastics & Metal Cans Total Tons													364

TOTAL RECYCLING

		July	Aug	Sept	Oct	Nov	Dec	Jan	Feb	March	Aprīl	May	June	TOTAL
TOTALS - Sorted & Commingled Recycling	lbs.	195,150	137,874	212,680	170,475	149,800	182,980	134,520	162,555	187,260	177,643	135,540	213,329	2,059,806
Total Tons										1,030				

Motor Oil Collected at Recycling Center

		July	Aug	Sept	Oct	Nov	Dec	Jan	Feb	March	April	May	June	TOTAL
Motor Oil	gal.	275	650	200	200	125	300		425	200	150	350	200	3,200
											3,200			

Solid Waste and Recycling Revenues

FY 2020-21

		Solid	l Waste		Recyclable	s Collected at		Total		
	Utility	Sticker	Temp.	Total				Recycled	Total	SOLID WASTE
	Billing	Sales	Dumpsters	Solid Waste	Paper	Steel &	Metro	Bulky	Recyclable	& RECYCLABLE
Date	670-840-4500	670-840-4552	& Misc.	Revenue	Products	Aluminum	Redemption	Items	Revenue	REVENUE
Jul-20	124,310.81	985.00	610.00	125,905.81	574.06	54.00	512.45	1,385.00	2,525.51	128,431.32
Aug-20	121,982.07	5,792.50	925.00	128,699.57	113.39	189.55	701.70	1,567.00	2,571.64	
Sep-20	131,117.18	599.50	825.00	132,541.68	0.00	0.00	308.65	1,475.00	1,783.65	134,325.33
Oct-20	128,687.84	408.00	450.00	129,545.84	333.33	522.90	289.75	1,039.00	2,184.98	131,730.82
Nov-20	128,353.19	975.00	525.00	129,853.19	97.05	0.00	527.85	1,264.00	1,888.90	131,742.09
Dec-20	135,376.42	975.00	200.00	136,551.42	197.95	109.80	244.35	592.00	1,144.10	137,695.52
Jan-21	137,595.92	4,368.00	775.00	142,738.92	481.61	274.90	212.50	532.25	1,501.26	144,240.18
Feb-21	123,057.02	1,394.24	25.00	124,476.26	655.55	95.55	0.00	292.00	1,043.10	125,519.36
Mar-21	153,632.20	1,365.00	350.00	155,347.20	830.75	0.00	367.05	373.00	1,570.80	156,918.00
Apr-21	134,251.26	10.00	550.00	134,811.26	1,599.89	244.10	361.70	1,416.15	3,621.84	138,433.10
May-21	131,990.72	1,773.00	725.00	134,488.72	1,663.11	203.30	288.65	880.00	3,035.06	137,523.78
Jun-21	145,224.59	1,990.00	200.00	147,414.59	1,525.61	246.75	188.60	1,495.00	3,455.96	150,870.55
TOTALS	1,595,579.22	20,635.24	6,160.00	\$1,622,374.46	8,072.30	1,940.85	4,003.25	12,310.40	26,326.80	1,648,701.26
1		Rece	eived from Bla	ack Hawk County	Landfill to assist v	with funding o	8/1/2020	3,739.08		
TOTAL REV	ENUES									\$ 1,652,440.34

City of Waverly Solid Waste Landfill Disposal Quantities

		2016-17	2017-18	2018-19	2019-20	2020-2021
		Tons	Tons	Tons	Tons	Tons
July	Residential:	140.32	158.78	164.02	179.52	183.05
	Commercial:	182.66	209.73	234.22	251.84	228.91
		323.0	368.5	398.2	431.4	412.0
August	Residential:	168.91	176.28	173.3	174.43	181.94
	Commercial:	250.92	232.62	257.79	237.82	210.23
		419.8	408.9	431.1	412.3	392.2
September	Residential:	160.31	148.59	148.84	155.87	164.78
	Commercial:	268.05	223.61	234.61	255.85	250.08
		428.4	372.2	383.5	411.7	414.9
October	Residential:	139.67	159	156.12	161.24	165.54
	Commercial:	232.5	248.32	266.49	263.37	236.28
		372.2	407.3	422.6	424.6	401.8
November	Residential:	148.88	155.13	165.1	149.74	162.73
	Commercial:	224.95	216.51	222.06	217.33	197.49
		373.8	371.6	387.2	367.1	360.2
December	Residential:	145.38	142.86	146.1	167.39	174.92
	Commercial:	204.83	178.67	209.3	218.99	201.74
	:	350.2	321.5	355.4	386.4	376.7
January	Residential:	144.19	155.33	138.16	152.4	151.99
	Commercial:	204.74	233.55	188.87	225.98	183.39
		348.9	388.9	327.0	378.4	335.4
February	Residential:	123.59	122.64	144	120.98	137.68
	Commercial:	189.45	196.97	195.31	198.78	181.67
		313.0	319.6	339.3	319.8	319.4
March	Residential:	152.79	144.68	138.02	136.48	163.92
	Commercial:	217.11	214.08	223.63	224.76	253.53
		369.9	358.8	361.7	361.2	417.5
April	Residential:	133.45	132.94	158.3	174.37	168.61
	Commercial:	221.03	242.11	258.12	187.07	233.48
		354.5	375.1	416.4	361.4	402.1
May	Residential:	166.26	157.53	173.41	173.44	155.09
	Commercial:	252.42	266.98	266.61	212.69	251.99
		418.7	424.5	440.0	386.1	407.1
June	Residential:	162.94	134.14	152.17	172.82	162.4
	Commercial:	228.16	220.81	220.18	250.05	261.38
		391.1	355.0	372.4	422.9	423.8
тот	AL	4,463.5	4,471.9	4,634.7	4,663.2	4,662.8

City of Waverly - Public Works Solid Waste Division

Bulky Items Collection

FY 2020-21

			20	20			2021							
	July	Aug	Sept	Oct	Nov	Dec	Jan	Feb	Mar	Apr	Special Collection Week	May	June	Total
Appliances w/Freon						*у	ard Wast	e Site Clos	sed			· · · · · · · · · · · · · · · · · · ·		
Refrigerators	8	10	8	3	6	3			2	6	5	2	10	63
Freezers	0	3	0	0	2	1			2	3	2	0	3	16
Air Conditioners	4	2	1	0	2					1		1	3	14
Dehumidifiers	18	10	6	3	12				6	8	3	5	9	80
Appliances w/out Freon			·				vilyară.	y North						
Water Heater/Furnace	5	0	6	0	4	Carrier,			3	5	1	0	3	27
Water Softener	2	2	0	4	4	2	1		2	4	1	0	1	23
Stove	4	1	2	0	1			1	2	0	3	2	1	17
Washer	3	5	3	7	5		1			4	4	2	8	42
Dryer	4	4	3	6	7	1	No.			4	4	1	3	37
Dishwasher	1	3	1	0	4	3	Y.V.: 1			4	4	2	2	24
Humidifier	1	0	0	1	2		2	i in (vari	1	0		0	0	7
Gas Grill	3	5	2	0	3			To the second	1	3	10	1	4	32
Microwave	6	9	9	7	13	6	1	2	4	12	4	6	8	87
Electronics			_		"									
Televisions	38	43	34	34	38	8	12	8	7	27	16	23	39	327
Monitors	0	0	3	0	3	1	1	2 -	2	0	10	1	7	30
Printers	1	0	3	2	17	3	4	3	3	4	5	10	6	61
Computers	3	0	7	0	4	Agray Li			2	0	2	4	4	26
Tires									e wy rees					0
Car	2	2	5	1	1		1	1	3	2	2	0	7	27
Truck	0	0	0	2	1	2			0	0		0	0	5
Tractor	0	0	0	0	0				0	0		0	0	0
TOTAL	103	99	93	70	129	30	23	17	40	87	76	60	118	945

^{*}Bulky Items are collected at the Public Services site during the winters months that the Yard Waste Site is closed.